## Item: 6

**Asset Management Sub-committee: 1 February 2022.** 

**Corporate Asset Improvement Programmes.** 

**Expenditure Monitoring.** 

Report by Head of Finance.

# 1. Purpose of Report

To monitor expenditure incurred against the approved corporate asset improvement programmes, as at 31 December 2021.

## 2. Recommendations

The Sub-committee is invited to note:

#### 2.1.

The summary position of expenditure incurred, as at 31 December 2021, against the approved corporate asset capital improvement and replacement programmes for 2021/22, as detailed in section 4.1 of this report.

The Sub-committee is invited to scrutinise:

#### 2.2.

The detailed analysis of expenditure figures and project updates, attached as Appendix 1 to this report, in order to obtain assurance with regard to significant budget variances and progress being made with delivery of the approved corporate asset capital improvement and replacement programmes for 2021/22.

# 3. Background

#### 3.1.

The Corporate Asset Management Plan 2019 to 2023 takes account of guidance produced by the Chartered Institute of Public Finance and Accountancy and has streamlined the suggested framework to incorporate and complement the existing Capital Project Appraisal system.

#### 3.2.

The Corporate Asset Management Plan summarises the Council's aims and objectives for its assets to ensure that they are used in an effective and efficient manner. This has been further supplemented by the Property Asset Management Plan approved on 10 December 2019.

## 3.3.

The purpose of this report is to present an overview or summary of the spend to date against the approved programmes to allow members the opportunity to scrutinise spending levels against approved budgets and gauge the extent to which the Council's assets are routinely being maintained and replaced.

# 4. Budget Monitoring

## 4.1.

The undernoted table shows the position of expenditure incurred for the period 1 April to 31 December 2021, against approved programmes for 2021/22:

Description.	Expenditure as at 31 December 2021.	Budget 2021/22.	Probable Out-turn 2021/22.	Overspend/ (Underspend).
General Fund – Capital Improvement Programme.	£715,330.	£1,805,400.	£1,594,101.	(£211,299).
Strategic Reserve Fund – Capital Improvement Programme.	£0.	£118,600.	£0.	(£118,600).
General Fund - Plant, Equipment and Vehicle Replacement Programme.	£663,024.	£1,603,500.	£1,008,506.	(£594,994).
Trading Services - Plant, Equipment and Vehicle Replacement Programme.	£41,970.	£142,000.	£113,692.	£26,692.
IT Replacement Programme.	£231,295.	£394,000.	£401,596.	£7,596.
Total.	£1,651,619.	£4,063,500.	£3,117,895.	(£890,605).

#### 4.2.

Appendix 1, attached to this report, provides a detailed analysis of the expenditure figures shown above, including comments from budget holders.

# 5. General Fund – Capital Improvement Programme

## 5.1.

Actual spend on the General Fund Capital Improvement Programme as at 31 December 2021 is £715,330.

#### 5.2.

It is anticipated that the budget will be underspent by £211,299 at 31 March 2022, with a probable out-turn of £1,594,101. The underspend can be split between the General Fund and Early Learning and Childcare programmes, being £31,299 and £180,000 respectively.

#### 5.3.

The annual budget of £1,351,400 for 2021/22 has been revised as follows:

- Reduction of £546,000, as a result of an agreed budget transfer towards the approved project to extend and alter St Andrews Primary School.
- Additional grant income of £27,900 in respect of the Early Learning and Childcare project.
- Slippage of £972,100 in respect of the Early Learning and Childcare project, as recommended by the Policy and Resources Committee on 21 September 2021.

#### 5.4.

Where possible cancellations or delays on the commencement of planned works are replaced with alternative planned projects from within the indicative programmes previously approved for delivery in future years.

## 5.5.

Progress on some projects continues to be affected by delays in the supply and delivery of materials that is affecting the construction industry nationally. There have been local issues with the supply of timber, cement and roof tiles in particular. Contractors are mitigating the delays by ensuring that all materials are ordered at an early stage within the project. Any delays to projects arising from material shortages or delivery issues are detailed in the narrative for that project in Appendix 1. It is also likely that there will be increased costs associated with the aforementioned supply issues, and officers are continuing to monitor the situation.

#### 5.6.

The impact of reduced staff resources, both operational and administrative, is also having a negative impact on delivery of the improvement programme.

# 6. Strategic Reserve Fund – Capital Improvement Programme

The Strategic Reserve Fund is not planned to expend the capital budget allocation for financial year 2021/22.

# 7. Plant, Equipment and Vehicle Replacement Programme

#### 7.1.

Actual spend on the General Fund Plant, Equipment and Vehicle Replacement Programme as at 31 December 2021 is £663,024, with further committed spend of £774,721 in respect of orders placed but not yet received, giving a committed spend as at 31 December 2021 of £1,437,745. However, this includes orders where it has been advised that delivery will not occur before 31 March 2022.

#### 7.2.

The annual budget of £1,200,000 for 2021/22 has been increased by £403,500 in respect of slippage on the 2020/21 programme. Orders were placed but not delivered by 31 March 2021 as planned, with suppliers citing delays caused by COVID-19 and Brexit as the reason for revised delivery dates. Slippage on the capital programme was the subject of a separate report to the Policy and Resources Committee on 21 September 2021. The Head of Finance subsequently agreed that this be funded by a contribution set aside in the Repairs and Renewal Fund.

#### 7.3.

With a probable full year out-turn forecast at £1,008,506, it is currently projected that against the revised budget of £1,603,500, there will be an estimated underspend of £594,994 as at 31 March 2022. The projected underspend is partially due to delays being encountered with the Council's procurement process. Due to competing priorities within the Procurement service, vehicles that had the longest lead in times were prioritised and progressed first. Recognised supply chain issues also continue to negatively impact the delivery of the programme, with suppliers extending delivery periods beyond the 31 March 2022.

## 7.4.

In addition to the General Fund expenditure of £663,024, as shown at section 4.1 above, further purchases totalling £41,970 were made on behalf of, and fully funded by, Orkney College and Marine Services. Details of all orders placed on behalf of, and fully funded by, Non-General Fund and Trading Services are included in Appendix 1.

# 8. IT Replacement Programme

## 8.1.

Actual spend in respect of the IT Replacement Programme as at 31 December 2021 is £231,295.

#### 8.2.

To facilitate working from home and to address the increased risk of cybersecurity during the COVID-19 pandemic, planned spend on replacement devices and software upgrades was accelerated from the 2021/22 planned programme of works, with the resulting increased spend requirement in 2020/21 being partially offset by deferring other planned works. The annual budget of £420,000 for 2021/22 has been reduced by £26,000 in respect of this acceleration, as recommended by the Policy and Resources Committee on 21 September 2021.

#### 8.3.

While it is anticipated that progressing the works delayed in the prior year will result in an overspend against allocated budget in 2021/22, minimal further replacement devices are required in the current year, and programmed work to replace the microwave mast equipment associated with the radio wireless links to the secondary mast are no-longer required. It is therefore anticipated that the budget will be overspent by £7,596, with a probable out-turn of £401,596.

# 9. Corporate Governance

This report relates to the Council complying with its governance and financial processes and procedures and therefore does not directly support and contribute to improved outcomes for communities as outlined in the Council Plan and the Local Outcomes Improvement Plan.

# 10. Financial Implications

#### 10.1.

The Financial Regulations state that service directors are able to incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations and approved schemes of delegation.

#### 10.2.

It is a requirement of the Capital Project Appraisal process that all planned capital improvement works in excess of £150,000 per project, and including works to be delivered over multiple phases, be developed into individual Capital Project Appraisal business cases for formal review and approval as may be considered appropriate going forward.

#### 10.3.

The development of a corporate approach to asset management planning should lead to efficiencies in the use of fixed assets, together with the potential for rationalisation of the Council's property estate going forward.

## 10.4.

More detailed monitoring of expenditure on the corporate asset capital improvement programmes will result in improved accountability in relation to the deliverance of the approved programmes of work and ensure members are kept informed of progress.

# 11. Legal Aspects

Regularly monitoring expenditure on the approved corporate asset capital improvement programmes helps the Council meet its statutory obligation to secure best value.

## 12. Contact Officers

Colin Kemp, Interim Head of Finance, Email colin.kemp@orkney.gov.uk.

Shonagh Merriman, Interim Corporate Finance Senior Manager, Email Shonagh.merriman@orkney.gov.uk.

# 13. Appendix

Appendix 1: Corporate Property Asset Improvement Programmes 2021/22.

Asset Name	General Fund Capi	tal Improvements				Actual Spend as at 31/12/2021	Budget 2021/22	Project Slippage/ Acceleration	Revised Budget 2021/22	Probable Out- turn 2021/22	Overspend/ (Underspend)	Previously Reported Probable Outturn	Probable Outturn Q2 v Q3	Indicative Budget 2022/23	Indicative Budget 2023/24
North Walls School & Swimming Pool	External wall insulation, window/door replactideally with renewable solution once building developed.	ement, flashing system requ				£0	£5,000.00	£C	£5,000	£5,000	£0	£5,000.00	£0.00	£0	£470,000
Budget	Design Contractor Tender Consultant	Sum Design Commencement	Target Project Completion	Overall Spend to date	Probable Outturn										
£575,000	HRI Munro	Oct-21	2023/24	£0	£575,000	_									
site during the 2021 October have been received but have	brief issued to architects HRI Munro, design school holidays and initial design work is now not yet been processed in time for this repo- nitted to Policy and Resources Committee in	underway. Construction wo t. As the project is in excess	rk will follow on of £150k a Cap	in future years. Ir pital Project Appra	nitial design costs	-									
Kirkwall Town Hall	High level survey, design and works- Pr carvings and implement an improvement pl - Design tender accepted June 2020. - Survey works completed in September 2 - Design works to be completed in financia - Construction to be undertaken in 2023/2.	an: 020.   year 2021/22.	pointing, stone n	epairs, stone repl	lacements,	£27,579	£31,000	£C	£31,000	£31,000	£0	£31,000	£0.00	£0	£419,00
Budget	Design Contractor Tender Consultant	Sum Target Contract Commencement	Target Project Completion	Overall Spend to date	Probable Outturn										
£450,000	Robert Potter & Partners LLP	Late Spring 2023	2023/24	£34,567	£450,000	-									
2023/24. Design work is subsidepending upon progress of	have more urgent repairs and work is requir stantially complete with tender documentation other projects. As the project is in excess of nmittee in due course. It is likely the budget vin the CPA report.    High level survey and scheme design - F carvings and implement an improvement pl - Design Tender accepted June 2020 - Survey works completed in September 2.	n due to be prepared and it is 2150k a Capital Project App ill require to be increased an project to identify extent of re an:	s possible that the raisal (CPA) is read the work phase	nis project may be equired. A CPA v sed to suit availab	e moved forward will be submitted ble budget,	£601	£30,000	£0	£30,000	£601	(£29,399)	£30,000	£29,399.00	£0	£0
	Design works to be completed in financia     Construction to be undertaken in 2024/25	year 2021/22.				_									
Budget £340,000	Design Contractor Tender Consultant  Robert Potter &	Sum Target Contract Commencement Spring 2024	Target Project Completion 2024/25	Overall Spend to date £6,646	Probable Outturn £340,000	_									
Committee Update: Design Council Offices, however giv completed during 2021/22. D alternative solutions are being to proceed. Construction wo project is in excess of £150k	Partners LLP Partners LLP works were due to be undertaken in financia ne the progress of the design work on the init bue to procurement rules the current aggrega pursued with Scottish Procurement frame withs are now forecast to take place in financia a Capital Project Appraisal (CPA) is required irie to be increased and the work phased to s	l year 2021/22, to follow on all project at the Stromness te contract value with the de rorks with a view to identifyin I year 2025/26. Minimal cost I. A CPA will be submitted to	after the design Town Hall it is lif sign consultant h g an alternative s have been inc Policy and Res	has been comple kely the design w has been reached framework to en- curred in this finan- sources Committe	eted for the ill not be d, however able this project icial year. As the ee in due course.	-									
Stromness Town Hall	High level survey and scheme design - For carvings and implement an improvement pl - Design Tender accepted June 2020.  - Survey works completed in September 2 - Design works to be completed in financial Construction to be undertaken in 2025/28	an: 020.   year 2021/22.	-pointing, stone	repairs, stone re	placements,	£27,245	£30,000	£150,000	£180,000	£180,000	£0	£180,000	£0.00	£220,000	£0
Budget	Design Contractor Tender Consultant		Target Project Completion	Overall Spend to date	Probable Outturn										
£400,000	Robert Potter & Casey £370, Partners LLP Construction	258 Jan-22	Autumn 2022	£33,904	£425,000	-									
project has now been prioritis £425k due to the volume of v Construction were appointed	ng analysis of the survey data it was discovel sed over other sites. The original budget figur vorks identified. The design work is complete Works are due to start on site in January 20 a Capital Project Appraisal (CPA) is required	e of £340k was increased to d and tender returned in Oct 22 with the project running o	£400k, with pro ober. Following on into the secon	bable outturn not evaluation of the nd quarter of 202	w expected to be tenders Casey 2/23. As the										

	General Fund Capital I	mprovements		Actual Spend as at 31/12/2021	Budget 2021/22	Project Slippage/ Acceleration	Revised Budget 2021/22	Probable Out- turn 2021/22	Overspend/ (Underspend)	Previously Reported Probable Outturn	Probable Outturn Q2 v Q3	Indicative Budget 2022/23	Indicative Budget 2023/24
Asset Name		Description					1						
Council Offices	High level survey and scheme design - Project carvings and implement an improvement plan: - Design Tender accepted June 2020 Survey works completed in September 2020 Design works to be completed in financial year	2021/22.	epairs, stone replacements,	(£2,248)	£30,000	£C	£30,000	£30,000	£0	£30,000	£0.00	£0	£0
Budget	Design Contractor Tender Sum Consultant	Commencement Completion	Overall Spend Probable to date Outturn										
£450,000	Robert Potter & Partners LLP	2024/25 2024/25	£13,803 £450,000										
Town Hall. As noted above the Council Offices will now credit figure this financial ye aggregate contract value wi frameworks with a view to ic Appraisal (CPA) is required.	n works to be undertaken in financial year 2021/22 a the Stromness Town Hall has been moved forward i only take place in financial year 2024/25 at the earlie ear, however costs will be incurred this financial year tith the design consultant has been reached, however identifying an alternative framework to enable this pro 1. A CPA will be submitted to Policy and Resources C assed to suit available budget, however this will be cov	n terms of requiring urgent works, there est. Credit note provided due to error in once the design progresses. Due to pro alternative solutions are being pursued ject to proceed. As the project is in exc committee in due course. It is likely the b	of ore the construction works at invoicing which explains the ourement rules the current with Scottish Procurement less of £150k a Capital Project										
St Margaret's Hope Primary School	Improve thermal performance of building- Ins fabric; Install new high performance doors and wi Boiler and flue improvement works complete w vessel.	ndows. Replace fascia's, soffits, gutters	s and downpipes.	£1,723	£115,000	(£100,000)	£15,000	£15,000	£0	£15,000	£0.00	£172,500	£295,50
Budget	Design Contractor Tender Sum Consultant	Target Contract Target Project Commencement Completion	Overall Spend Probable to date Outturn										
£483,000	HRI Munro & FLN Ltd	Autumn 2022 Late Summer & 2023 Summer 2023	£23,823 £483,000	=									
Capital Project Appraisal (C				1					1		l.		
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w	n works for oil boiler solution substantially complete. P financial year 2021/22 Provisional start date for the w vill also be reviewed once the final solution is known.	orks on new heat source estimated for	2022/23 however this will be										
been confirmed. <b>Boiler installation:</b> Design options to be developed in f subject to review. Budget w	financial year 2021/22 Provisional start date for the w	orks on new heat source estimated for mal improvements to the building to im	2022/23 however this will be	£0	£5,000	£C	£5,000	£5,000	£0	£5,000	£0.00	£0	£110,00
been confirmed. <b>Boiler installation:</b> Design options to be developed in f	financial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.  Primary 1 class rooms Thermal upgrade - The reduce drafts:  Design work to be undertake in financial year 2 - Construction due in summer 2023.  Design Contractor Tender Sum	orks on new heat source estimated for mail improvements to the building to im 021/22.  Target Design Target Project	2022/23 however this will be prove thermal efficiency and Overall Spend Probable		£5,000	£C	£5,000	£5,000	£0	£5,000	£0.00	£0	£110,00
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School	financial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.  Primary 1 class rooms Thermal upgrade - The reduce drafts:  - Design work to be undertake in financial year 2 - Construction due in summer 2023.	orks on new heat source estimated for mal improvements to the building to im 021/22.	2022/23 however this will be		£5,000	£C	£5,000	£5,000	£0	£5,000	£0.00	£0	£110,00
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget  £115,000  Committee Update: Design hoped to get some design w	financial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.  Primary 1 class rooms Thermal upgrade - The reduce drafts:  Design work to be undertake in financial year 2 - Construction due in summer 2023.  Design Contractor Tender Sum Consultant OIC D&I	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Commencement Completion  Jul-21 Aug-23  to resource constraints this works has t	2022/23 however this will be prove thermal efficiency and Overall Spend Probable to date Outturn £0 £115,000 Deen delayed. However it is	£0	£5,000	£C	£5,000	£5,000	£0	£5,000	£0.00	£0	£110,00
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget  £115,000  Committee Update: Design hoped to get some design w	inancial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.    Primary 1 class rooms Thermal upgrade - The reduce drafts: - Design work to be undertake in financial year 2 - Construction due in summer 2023.    Design Contractor Tender Sum Consultant	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Completion Jul-21 Aug-23 to resource constraints this works has tabliability of resources. Construction works are to contract documents went out to tende at budget. Designs reviewed and deact budget.	Overall Spend Probable to date Outturn  E115,000 Deen delayed. However it is a re still planned to take place in filtings (Phase1) - Mechanical rin January 2021, however on made to replace the fittings in made to perplace the fittings on made to replace the fittings in January 2021, however on made to replace the fittings in the fittings in the place that the place in the fittings in the place that the place	£0	£5,000	£C		£5,000	£0	£5,000	£0.00	£0	£110,00
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget  £115,000  Committee Update: Design hoped to get some design w the summer of 2023. No co	inancial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.  Primary 1 class rooms Thermal upgrade - The reduce drafts: - Design work to be undertake in financial year 2 - Construction due in summer 2023.  Design Contractor Tender Sum Consultant OIC D&I Property  pn works were due to start in July 2021, however due works underway in the coming months subject to avasts have been incurred in this financial year to date.  Replace internal lighting, car park lighting and and Electrical consultants were commissioned and tender prices received were in excess of the proje areas where the greatest reduction of running cos	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Completion Jul-21 Aug-23 to resource constraints this works has tabliability of resources. Construction works are to contract documents went out to tende at budget. Designs reviewed and deact budget.	Deen delayed. However it is sare still planned to take place ir in January 2021, however on made to replace the fittings in hall and corridor areas. Offices	£0									
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget  £115,000  Committee Update: Design hoped to get some design with the summer of 2023. No co  Pickaquoy Centre & Playing Fields  Budget  £300,000  Committee Update: Follow majority of the project is now major	inancial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.    Primary 1 class rooms Thermal upgrade - The reduce drafts:	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Commencement Completion Jul-21 Aug-23 to resource constraints this works has talability of resources. Construction work:  running track lighting with new LED ontract documents went out to tende ct budget. Designs reviewed and decisis can be achieved, i.e. the track, main re.  Contract Target Project Commencement Completion Mar-21 Jul-21  rials required for the replacement track on Phase 2 (see below) all final commiss.	Overall Spend Probable to date Outturn E0 E115,000 Deen delayed. However it is sare still planned to take place ir in January 2021, however on made to replace the fittings in hall and corridor areas. Offices  Overall Value to Outturn £250,276 £300,000	£0									
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget  £115,000  Committee Update: Design hoped to get some design with the summer of 2023. No co  Pickaquoy Centre & Playing Fields  Budget  £300,000  Committee Update: Follow majority of the project is nov take place on completion of	inancial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.    Primary 1 class rooms Thermal upgrade - The reduce drafts:	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Commencement Completion Jul-21 Aug-23 to resource constraints this works has t liability of resources. Construction work:  Tunning track lighting with new LED to contract documents went out to tende ct budget. Designs reviewed and decisits can be achieved, i.e. the track, main re.  Contract Target Project Commencement Jul-21 Jul-21 Jul-21 and Phase 2 (see below) all final commissing the contract of the replacement tracks on strategy to replace the ageing oil both.	Overall Spend Probable to date Outturn E0 £115,000 Deen delayed. However it is sare still planned to take place in in January 2021, however on made to replace the fittings in hall and corridor areas. Offices  Overall Value to Outturn £250,276 £300,000  lighting and arena lighting, the sioning has been merged and willers. Renewable solution to be	£0	£140,000		£140,000	£140,000					
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget £115,000  Committee Update: Design hoped to get some design with the summer of 2023. No co  Pickaquoy Centre & Playing Fields  Budget £300,000  Committee Update: Follow majority of the project is now majorit	inancial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.    Primary 1 class rooms Thermal upgrade - The reduce drafts:	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Commencement Completion Jul-21 Aug-23 to resource constraints this works has t liability of resources. Construction work trunning track lighting with new LED contract documents went out to tende ct budget. Designs reviewed and decisit scan be achieved, i.e. the track, main re.  Contract Target Project Commencement Jul-21 Jul-21 Jul-21 in last required for the replacement tracks and presse 2 (see below) all final commissinget.	Overall Spend Probable to date Outturn E0 £115,000 Deen delayed. However it is sare still planned to take place in in January 2021, however on made to replace the fittings in hall and corridor areas. Offices  Overall Value to Outturn £250,276 £300,000  lighting and arena lighting, the sioning has been merged and willers. Renewable solution to be	£82,263	£140,000	£C	£140,000	£140,000	03	£140,000	£0.00	£0	£0
been confirmed.  Boiler installation: Design options to be developed in f subject to review. Budget w  Papdale Primary School  Budget £115,000  Committee Update: Design hoped to get some design with the summer of 2023. No co  Pickaquoy Centre & Playing Fields  Budget £300,000  Committee Update: Follow majority of the project is not take place on completion of Stromness Academy  Budget £35,000	inancial year 2021/22 Provisional start date for the will also be reviewed once the final solution is known.  Primary 1 class rooms Thermal upgrade - The reduce drafts: - Design work to be undertake in financial year 2 - Construction due in summer 2023.  Design Contractor Tender Sum Consultant OIC D&I Property In works were due to start in July 2021, however due works underway in the coming months subject to avasts have been incurred in this financial year to date.  Replace internal lighting, car park lighting and and Electrical consultants were commissioned and tender prices received were in excess of the proje areas where the greatest reduction of running cos and other low use areas to be reviewed in the future of the project of	orks on new heat source estimated for mal improvements to the building to im 021/22.  Target Design Target Project Commencement Completion Jul-21 Aug-23 to resource constraints this works has talability of resources. Construction works to contract documents went out to tende of budget. Designs reviewed and decist can be achieved, i.e. the track, main re.  Contract Target Project Commencement Completion Mar-21 Jul-21 rials required for the replacement track on Phase 2 (see below) all final commissions.  Target Design Target Project Commencement Completion Target Project Commencement Completion Target Design Target Project Commencement Completion Duc-21 Dec-21	Overall Spend Probable to date Outturn E0 £115,000  Deen delayed. However it is sare still planned to take place in January 2021, however on made to replace the fittings in hall and corridor areas. Offices  Overall Value to Outturn £250,276 £300,000  Lighting and arena lighting, the sioning has been merged and willers. Renewable solution to be  Overall Spend Probable to date Outturn £0 £35,000	£82,263	£140,000	£C	£140,000	£140,000	03	£140,000	£0.00	£0	£0

	General Fund Capital Ir	nprovements		Actual Spend as at 31/12/2021	Budget 2021/22	Project Slippage/ Acceleration	Revised Budget 2021/22	Probable Out- turn 2021/22	Overspend/ (Underspend)	Previously Reported Probable Outturn	Probable Outturn Q2 v Q3	Indicative Budget 2022/23	Indicative Budget 2023/24
Asset Name		Description				,							
The Orkney Library & Archive	Improve thermal efficiency by reducing heat lot to be replaced with surface mounted LED fittings, installation of additional lott insulation. This will mini insulation.  Lighting - Design complete. Installation works to be phased and tiec Insulation Works - Design complete. Initial phasing plan agreed v Both projects to dovetail as they are related and fo with library staff to ensure that the minimum disrupl Works are proposed to be developed over 2 years	here will be a new plasterboard of mise air infiltration through the per thin with insulation works. with users. zus on delivering energy efficiency ion is caused while implementing	illing to reduce air infiltration and forated plasterboard and through a savings. There is ongoing liaison the works.	ng £0	£122,400	(£100,000)	£22,400	£10,000	(£12,400)	£22,400	£12,400.00	£100,000	£0
Budget £172,500	Design Contractor Tender Sum Consultant HRI Munro Architecture Ltd	Target Contract Commencement Completion Aug-21 Target Proje Completion Mar-22											
due to both Contractor and	ks to be undertaken during financial year 2021/22 in co 1 D&I Property resource constraints. Project has been in each this year to allow other projects noted in the report trancial year.  Boiler and flue improvement and upgrading wo The existing boiler is reaching the end of its operati current boiler with a new high efficiency oil boiler. T have necessary statutory approvals.	reviewed to assess what progress to proceed, works will carry over to rks, comprising new high efficient onal life and requires to be replace	can be made this financial year. To next financial year. No costs has ency oil boiler and balanced flued. The proposal is to replace the	e e - £0	£105,200	£0	£105,200	£10,000	(£95,200)	£105,200	£95,200.00	£0	£0
Budget		Target Contract Target Projet Commencement Completion		1									
	FLN Ltd	Jul-21 Sep-21	£9,773 £115,000										
been planned to issue cont further complications when ongoing to resolve this prot	& Ferrey & Mennim gn works are nearing completion with the final listed but tract documents for a summer 2021 start, however res completing the design in order to comply with current blem, however this will affect both listed building conse we the construction works to summer of 2022. Material	ilding consent issue to be resolver ourcing issues within D&I Property regulations and legislation relating nt and project progress. The revis	I and an application submitted. It has delayed this. There have be to air supplies for boilers. Work ied date for the procurement is no	en :									
Committee Update: Designeen planned to issue cont further complications when ongoing to resolve this prot March 2022 which will move	Ferrey & Mennim gn works are nearing completion with the final listed bu tract documents for a summer 2021 start, however res to completing the design in order to comply with current blem, however this will affect both listed building conse	ilding consent issue to be resolved ourcing issues within D&I Property regulations and legislation relating that and project progress. The revis supply issues may affect the deliv	I and an application submitted. It has delayed this. There have be to air supplies for boilers. Work i ed date for the procurement is no erables for this project.	en ; W	£138,000	£50,000	£188,000	£188,000	£0	£188,000	£0.00	£0	60
Committee Update: Designeen planned to issue cont further complications when ongoing to resolve this prot March 2022 which will move Pickaquoy Centre & Playing Fields  Budget  £138,000  Committee Update: The the revised tender submiss costs are due to the extra psippage in other projects w commissioning of the lightin with faulty lighting controlled.	gn works are nearing completion with the final listed but tract documents for a summer 2021 start, however rest completing the design in order to comply with current blem, however this will affect both listed building conse we the construction works to summer of 2022. Material Upgrade Internal lighting to remaining areas (P	ilding consent issue to be resolved ourcing issues within D&I Property regulations and legislation relating int and project progress. The revissupply issues may affect the delivinase2) - Replacement lighting to a contract Target Project Commencement Completion Sep-21 Dec-21 to costs. Negotiations were under the contract to the previously set budgmaterial prices. The additional bud tember and is ongoing. As noted this Phase. The final commissioni	al and an application submitted. It has delayed this. There have be to air supplies for boilers. Work it and date for the procurement is no erables for this project.  The maining spaces within Pickaque and the control of the contro	y £137,892	£138,000	£50,000	£188,000	£188,000	£O	£188,000	£0.00	£0	£0
Committee Update: Designeen planned to issue cont urther complications when ongoing to resolve this prot March 2022 which will move Pickaquoy Centre & Playing Fields  Budget  £138,000  Committee Update: The the revised tender submissionists are due to the extra plisppage in other projects wommissioning of the lightly with faulty lighting controlle be completed. Works due to Pickaquoy Centre & Pickaquoy Centre &	gn works are nearing completion with the final listed but tract documents for a summer 2021 start, however rest completing the design in order to comply with current blem, however this will affect both listed building conse we the construction works to summer of 2022. Material    Upgrade Internal lighting to remaining areas (P Centre.     Design   Contractor   Tender Sum   Consultant     FLN Ltd   RS Merriman   £174, 165     tender received was in excess of the budget and current ion is in line with current project costs at £174k, it is in pressures within the construction industry in relation to within the programme. Project commenced in early Segn has been merged and will be undertaken as part of strath were supplied to the contractor. Currently await strath were supplied to the contractor. Currently await strath were supplied to the contractor.	ilding consent issue to be resolved ourcing issues within D&I Property regulations and legislation relating nt and project progress. The revis supply issues may affect the deliving the contract that the completion of the completion of the contract that the completion of the contract that the completion of the contract that the contrac	al and an application submitted. It has delayed this. There have be to air supplies for boilers. Work ied date for the procurement is no erables for this project.  The control of the procurement is not enabled for the procurement is not enabled for this project.  The control of the procurement is not enabled for this project.  The control of the procurement is not date of the probable of the properties of	y £137,892	£138,000				03	£188,000	£0.00	£193,500	£0
Committee Update: Designeen planned to issue cont further complications when ongoing to resolve this prot March 2022 which will move Pickaquoy Centre & Playing Fields  Budget  £138,000  Committee Update: The the revised tender submiss costs are due to the extra plisphage in other projects woommissioning of the lighting with faulty lighting controlle be completed. Works due to Pickaquoy Centre &	gn works are nearing completion with the final listed but tract documents for a summer 2021 start, however rest completing the design in order to comply with current blem, however this will affect both listed building conse we the construction works to summer of 2022. Material    Upgrade Internal lighting to remaining areas (P Centre.     Design   Contractor   Tender Sum Consultant     FLN Ltd   RS Merriman   £174, 165     tender received was in excess of the budget and currer sion is in line with current project costs at £174k, it is in pressures within the construction industry in relation to within the programme. Project commenced in early Seng has been merged and will be undertaken as part of sthat were supplied to the contractor. Currently await to be completed in the 2021.22 financial year.    Running track re-coating and line painting - Initi extensive works, possible replacement.	ilding consent issue to be resolved output issues within D&I Property regulations and legislation relating nt and project progress. The revisually issues may affect the delivariation of the project progress. The revisually issues may affect the delivariation of the project progress. The revisual project is the project of the project progress. The project p	al and an application submitted. It has delayed this. There have be to air supplies for boilers. Work ied date for the procurement is no erables for this project.  The submitted of the procurement is not erables for this project.  The submitted of the procurement is not erables for this project.  The submitted of the procurement is not erables for this project.  The submitted of the probability of the probability of the probability of the probability of the properties of the properties of the probability of the probabili	y £137,892  ugh the ems o									
Committee Update: Designer planned to issue cont further complications when ongoing to resolve this prot March 2022 which will move the planned to the plann	prerrey & Mennim gn works are nearing completion with the final listed but tract documents for a summer 2021 start, however rest completing the design in order to comply with current bolem, however this will affect both listed building conserve the construction works to summer of 2022. Material    Upgrade Internal lighting to remaining areas (P Centre.    Design	ilding consent issue to be resolved ourcing issues within D&I Property regulations and legislation relating int and project progress. The revisual project project in the project pr	al and an application submitted. It has delayed this. There have be to air supplies for boilers. Work ied date for the procurement is not erables for this project.  The control of the procurement is not erables for this project.  The control of t	y £137,892  ugh the ems o									
Committee Update: Designer planned to issue cont further complications when ongoing to resolve this prot March 2022 which will move the protection of the pr	gn works are nearing completion with the final listed but ract documents for a summer 2021 start, however rest a completing the design in order to comply with current blem, however this will affect both listed building consex by the construction works to summer of 2022. Material Upgrade Internal lighting to remaining areas (P Centre.    Upgrade Internal lighting to remaining areas (P Centre.	ilding consent issue to be resolved ourcing issues within D&I Property regulations and legislation relating int and project progress. The revisual project project in the project pr	al and an application submitted. It has delayed this. There have be to air supplies for boilers. Work ied date for the procurement is not erables for this project.  The control of the procurement is not erables for this project.  The control of t	y £137,892  ugh the ems o		£0							

	General Fund Capital Improvements		Actual Spend as at 31/12/2021	Budget 2021/22	Project Slippage/ Acceleration	Revised Budget 2021/22	Probable Out- turn 2021/22	Overspend/ (Underspend)	Previously Reported Probable Outturn	Probable Outturn Q2 v Q3	Indicative Budget 2022/23	Indicative Budget 2023/24
Asset Name	Description											
	Projects added during year				Projects adde	ed during year			Projects added	d during year	Projects added during year	Projects added during year
Orphir Primary School  Budget		ffits, gutters and downpipes. t Contract Overall Spend Probable	£1,723	£0	£0	£0	£5,000	£5,000	£0	(£5,000.00)	£0	£0
£552,000		Inpletion         to date         Outturn           Iar-25         £1,723         £552,000										
similar project work for St Ma design brief has been provide Munro surveyed the site durin Design fees will be the only or	e design phase of this project has been accelerated to take advantage of desi garet's Hope Primary School. The construction works are still forecasted to te to HRI Murno to move this project forward with completion of the scheme do J October school holidays 2021 with initial design work now underway. Construct sts within this financial year. As the project is in excess of £150k a Capital Prosources Committee in due course, once the design solution has been confirm	ke place in financial year 2024/25. The sign due in this financial year (2021/22). HR action works are due on site in 2024/25. ject Appraisal (CPA) is required. A CPA will										
Total Additional Projects			£1,723	£0	£0	£0	£5,000	£5,000	£0	(£5,000)	£0	£
Retention Due During	Coming Year			Retenti	on Due Du	ıring Comir	ng Year					
i Smiddybrae	Ground Source Heat Pump installation, complete with new ground array boiler house Proposal submitted to Policy & Resources Committee on 27 Not approved. The project has been broken down into three phases:  1. Borehole works.  2. The interconnecting groundworks.  3. Plantroom and heat pump installation.		£0	03	£0	£0	£37,000	£37,000	£0	(£37,000)	03	£
Budget £801,300	Consultant Commencement Co	et Project										
due to slippage from previous and professional fees. Overal	pated to be completed by the end of January 2022. Project expenditure greats year that was not carried forward. The Overall Spend to date costs includes of project will be within the approved budget of £801k.  Phase 3 thermal upgrade comprising new roof cladding, gutters, fascia's, so	ontractors sums, statutory approval costs	£18,660	£5,000	£0	£5,000	£30,000	£25,000	£5,000	(£25,000)	£0	
	windows to enhance property. This phase relates to the Science block at Stro	•	_									
Budget £315,000	Consultant Commencement Co	et Project         Overall Spend         Probable           npletion         to date         Outturn           lar-21         £280,529         £294,000										
expected in financial year 202	ed on 21st May 2021 and is now in the defects period. Due to delays in comp 0/21, which has resulted in an increased spend in 2021/22. Final account for o cludes contractors sums, statutory approval costs and professional fees. Ove	onstruction works will be within budget. The	t									
Stromness Academy Ph4	Phase 4 thermal upgrade comprising new roof cladding, gutters, fascia's, so windows to enhance property. This phase relates to the Technical block at the	Stromness Academy.	£18,713	£5,000	£0	£5,000	£23,600	£18,600	£5,000	(£18,600)	£0	i
Budget £151,000	Consultant Commencement Co	et Project Overall Spend Probable npletion to date Outturn lar-21 £106,555 £115,000										
completed as expected in final	was completed on 21st May 2021 and is now in the defects period. Due to de noial year 2020/21, which accounts for the increased spend in 2021/22. Final date costs includes contractors sums, statutory approval costs and profession	account for constructions works will be within	n									
Sanday Junior High School & Swimming Pool	Replace ground source heat pumps - Electrolytic corrosion to pipework heat pumps, and all 4 heat pumps to be replaced. The original budget of £10t detailed design to £180k. Due to resourcing issues, the design work was dela Tender accepted at £178k. Project anticipated to be contained within the revi	k has been revised following conclusion of yed, but was concluded during 2019/20.	£0	£0	£0	£0	£28,000	£28,000	£0	(£28,000)	60	:
Budget		roject Overall Spend Probable npletion to date Outturn										
£180,000	OIC - D8I S R Paterson £177,814 Oct-20 E	ec-20 £154,266 £182,000										
agreed in financial year 2021/	omplete on site with new installation operational. Project in snagging period; F 22. Final project cost in line with the revised budget	inal Account has been submitted and will be	'									
Total Retention Due			£37,373	£10,000	£0	£10,000	£118,600	£108,600	£10,000	(£108,600)	£0	

	General Fund Capital Improvements	Actual Spend as at 31/12/2021	Budget 2021/22	Project Slippage/ Acceleration	Revised Budget 2021/22	Probable Out- turn 2021/22	Overspend/ (Underspend)	Previously Reported Probable Outturn	Probable Outturn Q2 v Q3	Indicative Budget 2022/23	Indicative Budget 2023/24
Asset Name	Description										
Total General Fu	und	£315,038	£805,400	£0	£805,400	£774,101	(£31,299)	£805,414	£31,313	£811,845	£1,320,400

	General Fund Capital Improvements	Actual Spend as at 31/12/2021	Budget 2021/22	Project Slippage/ Acceleration	Revised Budget 2021/22	Probable Out- turn 2021/22	Overspend/ (Underspend)	Previously Reported Probable Outturn	Probable Outturn Q2 v Q3	Indicative Budget 2022/23	Indicative Budget 2023/24
Asset Name	Description										
Nursery projects				Nursery	Projects			Nursery Projects	Nursery Projects	Nursery Projects	Nursery Projects
Early Learning & Childcare	This project is part of the Governments Early Years and Child Care plan and the implementation of 1140 hours. Works ongoing at various locations. Projects are complete at Burray, Papa Westray and Westray Nurseries. Larger projects being developed for Dounby, Glaitness and Papdale nurseries with minor alterations to be undertaken at Eday, Shapinsay and Stromness nurseries. Current priorities are to have Dounby on site January 2020, Papdale on site March 2020 with Glaitness on site April / May 2020.										
22 Glaitness Primary School	Extension and internal upgrade. New extension along with internal alterations to some of the existing areas to provide nursery accommodation for 88 nursery children. Construction works to be undertaken in 3 phases, with Phase 1 (internal alterations to existing building) due to be complete to allow utilisation before January 22. Phase 2 (new extension) will start at the same time as phase 1 and will take around 12 months to complete. Phase 3 (final internal alterations) will follow and is due to be complete by the of the school summer holidays in August 2022.	£388,084	£1,000,000	£0	£1,000,000	£800,000	(£200,000)	£1,000,000	£200,000	£250,900	£0
Budget	Design Contractor Tender Sum Contract Target Project Overall Spend Probable Consultant Commencement Completion to date Outturn										
£1,569,676	HRI Munro Orkney Builders £1,583,692 Jun-21 Aug-22 £547,869 £1,569,676 Architecture Ltd (Contractors) Ltd	•									
into phases to suit operationa by delays in delivery of mater operational in January 2022 a nursery area) is due to compl	commenced on site at the beginning of the 2021 summer holidays in accordance with agreed programme. Project is split in needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become titer the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by ber kit. These felleass will reduce the sender fequirement within the current financial war as more of the works exercised to										
into phases to suit operationa by delays in delivery of mater operational in January 2022 e nursery area) is due to compl delays in the supply of the tim slip into financial year 2022/2: water tight by the end of Janu It is still expected that Phase	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become ifter the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by beer kit. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.    Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project	£12,208	£0	£0	£0	£20,000	£20,000	60	(£20,000)	£0	02
into phases to suit operationa by delays in delivery of mater operational in January 2022 e nursery area) is due to compl delays in the supply of the tim slip into financial year 2022/2 water tight by the end of Janu It is still expected that Phase.  Papdale Primary School	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become ifter the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by beer kit. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is conflident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.  Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project £144k over the original budget, with commitment funded from elsewhere in the programme.	£12,208	£0	£0	£0	£20,000	£20,000	£0	(£20,000)	£0	£0
into phases to suit operationa by delays in delivery of mater operational in January 2022 e nursery area) is due to compl delays in the supply of the tim slip into financial year 2022/2: water tight by the end of Janu It is still expected that Phase	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become ifter the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by beer kit. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.    Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project	£12,208	£0	£0	£0	£20,000	£20,000	03	(£20,000)	£0	£0
into phases to suit operationa by delays in delivery of mater operational in January 2022 a nursery area) is due to compl delays in the supply of the tim slip into financial year 2022/2 water tight by the end of Janut it is still expected that Phase:  Papdale Primary School  Budget  £328,467  Committee Update: Project the nursery programme. Defe	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ialise and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become ifter the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by beir kit. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.  Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project £144k over the original budget, with commitment funded from elsewhere in the programme.  Design Contractor Tender Sum Contract Commencement Completion to date Outturn  HRI Munro Orkney Builders £304.468 Mar-20 Cot-20 £473.668 £475.000	£12,208	£0	£0	£O	£20,000	£20,000	£0	(£20,000)	60	60
into phases to suit operationa by delays in delivery of mater operational in January 2022 a nursery area) is due to compl delays in the supply of the tim slip into financial year 2022/2 water tight by the end of Janut it is still expected that Phase:  Papdale Primary School  Budget  £328,467  Committee Update: Project the nursery programme. Defe	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become ifter the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by beer kit. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and vary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.    Extension and Internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project £144k over the original budget, with commitment funded from elsewhere in the programme.    Design	£12,208		£0		£20,000		£1,000,000	(£20,000)	£0	
into phases to suit operations by delays in delivery of mater operational in January 2022 a nursery area) is due to compl delays in the supply of the tim slip into financial year 2020/2 water tight by the end of Janu. It is still expected that Phase:  Papdale Primary School  Budget  £328,467  Committee Update: Project the nursery programme. Defe	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become after the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by berrich it. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.  Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project £144k over the original budget, with commitment funded from elsewhere in the programme.  Design Contractor Tender Sum Contract Project Overall Spend Probable Consultant HRI Murro Orkney Builders £304,468 Mar-20 Oct-20 £473,658 £475,000 Architecture Ltd (Contractors) Ltd With the final snagging list issued to the contractor. It is expected that Making Good used this financial year, which will allow the final retention monies to be released.				£1,000,000						£0
into phases to suit operationa by delays in delivery of mater operational in January 2022 a nursery area) is due to complidelays in the supply of the tim slip into financial year 2022/2 water tight by the end of Janut it is still expected that Phase  23 Papdale Primary School  Budget  £328,467  Committee Update: Project the nursery programme. Defe Defects Certificate will be issi  Total Early Lear  Grant Income/ Budge	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become after the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by berrich it. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.  Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project £144k over the original budget, with commitment funded from elsewhere in the programme.  Design Contractor Tender Sum Contract Project Overall Spend Probable Consultant HRI Murro Orkney Builders £304,468 Mar-20 Oct-20 £473,658 £475,000 Architecture Ltd (Contractors) Ltd With the final snagging list issued to the contractor. It is expected that Making Good used this financial year, which will allow the final retention monies to be released.			£0	£1,000,000			£1,000,000	£180,000	£250,900	Grant Incom
into phases to suit operationa by delays in delivery of mater operational in January 2022 a nursery area) is due to compl delays in the supply of the tim slip into financial year 2020/2 water tight by the end of Janut it is still expected that Phase.  23 Papdale Primary School  Budget  £328,467  Committee Update: Project the nursery programme. Defe Defects Certificate will be issued to the committee of the comm	I needs with phase 1 (internal alterations) completed in mid December 2021. Progress has been adversely impacted both ials and some design changes that were required due to unforeseen issues discovered on site. Phase 1 to become fifer the Christmas break. Phase 2 (new extension) is due to complete in June 2022 and Phase 3 (alterations to existing ete in August 2022. Phase 2 works were delayed due to cement shortages early in the process and then subsequently by both kit. These delays will reduce the spend requirement within the current financial year as more of the work is expected to 3. The timber kit has now arrived in Orkney and is currently being erected with the contractor expecting to be wind and lary 2022. The contractor is confident that the delays can be minimised and expects phase 2 to be completed in July 2022. 3 will be completed by August 2022.  Extension and internal upgrade - COVID-19 restrictions resulted in delays in starting the works however project now complete and operational. Final snagging works are being completed. Final account to be prepared, however project £144k over the original budget, with commitment funded from elsewhere in the programme.  Design Contractor Tender Sum Contract Project Overall Spend Probable Consultant Commencement Completion to date Outturn HRI Munro Architecture Ltd (Contractors) Ltd (Contra	£400,292	£1,000,000	£0 Grant I	£1,000,000	£820,000	(£180,000)	£1,000,000  Grant Income (£27,900)	£180,000  Grant Income	£250,900 Grant Income	

Asset Name	Description	Strategic	Reserve Fund Cap	oital Improvements	5		Actual Spend as at 30/09/2021	Budget 2021/22	Project Slippage/ Acceleration		Probable Out- turn 2021/22		Budget 2022/23	Budget 2023/24
N/A Budget	N/A Design	Contractor	Tender Sum	Torqui Contrast	Torget Droiset	Overall Value to	£0	£0	£0	£0	£0	£0	£0	£0
Budget	Consultant	Contractor	Terider Sum	Target Contract Commencement	Target Project Completion	date								
Committee Update - No	projects due in Fin	ancial Year 2021/2	22											
Contingency							£0	£118,400	£0	£118,400	£0	(£118,400)	£118,400	£118,400
Contact Officer-	Capital Prog	ramme Mar	nager, Exten	sion 2713			03	£118,400	03	£118,400	£0	(£118,400)	£118,400	£118,400

Plant & Vehicle Replacement Programme	Actual Expenditure as at 31/12/2021	Committed Spend	Capital Budget 2021/22	Probable Outturn 2021/22	Overspend (Underspend		Previously Reported Probable Outturn 2021/22	Probable Outturn Q2v Q3
	ut 01/12/2021	u3 ut 01/12/2021	LUL 1/22	2021/22	(Onderspend	r uronase otatus opuate		QLT QU
Planned purchases as approved at AM Sub 26 Janua Gritter - Iveco Dedicated 18 tonne	ery 2021 £0	£194.000	£132.000	£0	(0400 000)	The tender specification was issued in January 2021 and the order was raised on the 25/03/21 with AM Phillip for	£194,000	(£194,000)
Gritter - Iveco Dedicated 18 tonne	£U	£194,000	£132,000	£U	(£132,000)	E194k with an original delivery date of January 2022. Revised specification to include a dual purpose swap body which will enable the vehicles to be used as tipper trucks outwith the winter season. Additional spend was approved by the Executive Director of D&I. We have been advised by the vehicle body supplier Cuthbertsons w/c 10.01.22 by telephone conversation that due to the delayed chassis delivery the vehicle will not now be delivered prior the end of the financial year.	£194,000	(£194,000)
Minibus - Renault Master	03	£0	£35,000	£0	(£35,000)	There have been delays with procurement of this vehicle, however tenders have now been returned and assessed. The single tender received was compliant but there are operational issues around the installation of an electrical charge point at Aurrida which they are exploring, therefore the order has not been placed for the vehicle. We will not receive the vehicle prior to the end of the financial year.	03	£0
Van - Ford Transit	£0	£0	£20,000	£0	(£20,000)	There have been delays with procuement of this vehicle. however tenders have now been returned and are being assessed. We will not receive this vehicle prior to the end of the financial year.	£0	£0
Gritter Merxcedes 1824 Axor/Epoke Sirius	03	£194,000	£132,000	£0	(£132,000)	The Tender Specification was issued in January 2021 and the order was raised on the 25/03/21 with AM Phillip for £194k with an original delivery date of January 2022. Revised specification to include a dual purpose swap body which will enable the vehicles to be used as tipper trucks outwith the winter season. Additional spend was approved by the Executive Director of D&I. We have been advised by the vehicle body supplier Cuthbertsons w/c 10.01.22 by telephone conversation that due to the delayed chassis delivery the vehicle will not now be delivered prior the end of the financial year.	£194,000	(£194,000)
Van - Volkswagen Caddy	£0	£0	£17,000	£0	(£17,000)	This was accelerated into the 2020/21 programme and arrived on the 25/02/21.	£0	£0
Van - Renault Kangoo	£0	£0	£17,000	£0	(£17,000)	This was accelerated into 2020/21 programme and arrived on the arrived 25/02/21.	£0	£0
Van - Renault Kangoo Electric	03	£22,868	£17,000	£0	(£17,000)	There have been delays with procurement of this vehicle, however tenders have now been returned and the vans were ordered on the 09/12/21. A delivery time of 12-14 weeks was stated on the order but we expect that the vans will not be delivered and paid for prior to the end of the financial year. The cost of the van was £22,868 against a budget of £17,000. The overspend was authorised by Roads and Environmental Services manager.	03	£0
Roller - Bomag 162	£0	£0	£50,000	£0	(£50,000)	To mitigate the overspend that had been anticipated on the two gritters above (within the approved programme) it has been agreed with the Roads service that this vehicle can be utilised for another 2 years, with renewal instead planned for the 2023/24 years programme.	£0	£0
Tractor - New Holland TD5.85 4WD	£55,953	£0	£70,000	£55,953	(£14,047)	Order was raised on the 14/06/21 with Robertsons (Orkney) Ltd - This tractor was delivered on the 16/11/21.	£55,953	£0
Compact Tractor - Massey Ferguson GC2300	£0	£20,550	£31,000	£20,550	(£10,450)	Order was raised on the 23/09/21 with MLM Engineering - This tractor was delivered on the 21/12/21.	£20,550	£0
Mini Digger Kubota KX61.3	£0	£0	£34,000	£0	(£34,000)	There have been delaus with the procurement of this plant, however tenders were returned on the 15/12/21 and are to be assessed. This machine will not be delivered prior to the end of the financial year.	£0	£0
Mower - Verge Cutter Spearhead Excel 504	£0	£0	£16,000	£0	(£16,000)	This has been out to tender three times now, however returns did not match specification released. We have now had authority from Procurement that we can move to a direct award NCA for this machine. It is not expected that this machine will be delivered prior to the end of the financial year.	£16,000	(£16,000)
Mower - Verge Cutter Spearhead Twigga	£0	03	£16,000	£0	(£16,000)	This machine is now being procured jointly with the machine above as part of the direct award NCA due to the difficulties with the specification and procurement experienced. It is not expected that this machine will be delivered prior to the end of the financial year.	£0	£0
Snowblade - Bunce Small	£9,464	03	£5,000	£9,464	£4,464	Self loading gritters were ordered in place of snowblades to increase winter road maintance resilience within the service. Purchase authorised by the Roads and Environmental Services Manager - order was placed on the 02/09/2021, and received on the 11/10/21.	£9,464	£0

Snowblade - Bunce Large  Welfare Unit - Mobile - Elston 430D  Recycler - Merc/Benz Econic 1824LL  Skip x 13 Units  Volkswagen Caddy Diesel Van	£9,464 £0 £208,161 £0	£0 £0 £0 £90,665	£5,000 £25,000 £195,000 £65,500	£9,464 £0 £208,161 £90,665	(£25,000) £13,161	Self loading gritters were ordered in place of snowblades to increase winter road maintance resilience within the service. Purchase authorised by the Roads and Environmental Services Manager - order was placed on the 02/09/2021, and received on the 11/10/21.  Roads Services have requested that this is moved to 2023/24 programme pending a review of the current provision for accomodation of OIC Roads staff in the Outer Islands.  Order raised on the 31/05/2021 with Dennis Eagle - This vehicle was delivered to us on the 06/12/21.	£9,464 £0 £208,465	)3
Recycler - Merc/Benz Econic 1824LL  Skip x 13 Units  Volkswagen Caddy Diesel Van	£208,161	£0 £90,665	£195,000 £65,500	£208,161	£13,161	provision for accomodation of OIC Roads staff in the Outer Islands.  Order raised on the 31/05/2021 with Dennis Eagle - This vehicle was delivered to us on the 06/12/21.		
Skip x 13 Units  Volkswagen Caddy Diesel Van	£0	£90,665	£65,500			·	£208,465	(£304)
Volkswagen Caddy Diesel Van		·		£90,665	£25,165			(£304)
,	£0	£22,868	047.000			There have been delays with the procurement of the skips, however the tender was returned on the 16/12/21 and is currently being evaluated. There is a risk of non-delivery due to the worldwide shortage of containers, however previous years deliveries have had a quick turnaround and as a result delivery is still anticipated to be in this financial year. Note return price has increased due to higher worldwide steel cost.	£80,000	£10,665
Volkswagen Caddy Diesel Van			£17,000	£0	(£17,000)	There have been delays with the procurement of this vehicle. The tender specification was issued to Procurement noting a change to an EV vehicle to meet climate change aspirations. The tender was returned and the vans ordered on the 09/12/21. A delivery time of 12-14 weeks was stated on the order but we expect that the vans will not be delivered prior to the end of the financial year. The cost of the van was £22,868 against a budget price of £17,000. The overspend was authorised by Roads and Environmental Services manager.	£0	£0
	60	£22,868	£17,000	£0	(£17,000)	There have been delays with the procurement of this vehicle. The tender specification was issued to Procurement noting a change to an EV vehicle to meet climate change aspirations. The tender was returned and the vans ordered on the 09/12/21. A delivery time of 12-14 weeks was stated on the order but we expect that the vans will not be delivered prior to the end of the financial year. The cost of the van was £22,868 against a budget price of £17,000. The overspend was authorised by Roads and Environmental Services manager.	£0	£0
NC HT1.0 1T Dumper	£0	03	£22,000	£0	(£22,000)	Roads Services have requested that this is moved to 2022/23 programme.	£0	£0
Green Waste Grab	£0	£4,700	£6,000	£4,700	(£1,300)	This was ordered from Linklater engineering on the 25.11.21 with delivery expected in January 2022.	£6,000	(£1,300)
Vehicle Lift	£0	£17,592	£34,000	£17,592	(£16,408)	Ordered on the 14th September from Stertil Koni. Delivery and installation is expected in February 2022.	£17,592	£0
Volkswagen Caddy Diesel Van	£0	£0	£17,000	£0	(£17,000)	The Works and Inspection Manager within Property Services has requested this be moved to the 2022/23 programme due to possible staffing and working pattern changes.	£0	£0
Land Rover Defender 130 2.2 TDCi	£0	£53,402	£60,000	£53,402	(£6,598)	Order was raised on the 30/06/2021 with Terberg - orignally due to be delivered in December 2021 but now expected in January 2022.	£53,402	£0
Volkswagen Sharan	£0	£0	£20,000	£0	(£20,000)	There have been delays with the procurement of this vehicle. Tender specification was issued to Procurement, noting a change to an EV vehicle to meet climate change aspirations. The tender was returned on the 02/12/22 and is currently being evaluated. This vehicle will not be delivered prior to 31st March 2022.	£0	£0
Volkswagen Caddy Diesel Van	£0	£0	£17,000	£0	(£17,000)	There have been delays with the procurement of this vehicle. Tenders were returned on th 02/12/21 and are currently being assessed, but as delivery is indicated on tender as 32 weeks this vehicle will not be delivered prior to the 31st March 2022.	£17,000	(£17,000)
Mercedes Benz Minibus	£0	£85,716	£75,000	£85,716	£10,716	Order raised on the 30/06/2021 with Mellor Coachcraft - Delivery of this vehicle was due in December 2021 but is now expected to be received at the end of January 2022.	£85,716	£0
VW Transporter Minibus (9 Seats)	60	£0	£25,000	£0	(£25,000)	There have been delays with the procurement of this vehicle. Tender specification issued to Procurement, noting the clients desire to change to an EV vehicle to meet climate change aspirations. The tender was evaluated on the 15/12/21 but clarification is required on the the availability of installing a charge point at Aurrida House to ensure the operational viability of the electric vehicle. Only one bid was received at a cost £63k. The procurement of the vehicle has been paused pending confirmation on the charge point issues and authorisation of increased spend requirement, and therefore delivery will not be achieved prior to the 31st March 2022.	£0	£0
Contingency	£0	03	£7,500	£0	(£7,500)		£0	03

	Actual Expenditure as	Committed Spend	Capital Budget	Probable Outturn	Overspend		Previously Reported Probable Outturn	Probable Outturn
Plant & Vehicle Replacement Programme	at 31/12/2021	as at 31/12/2021	2021/22	2021/22	(Underspend)		2021/22	Q2v Q3
Additional Purchases in 2021/22 (Accelerated From Indi			1			In the top of actions to the action of the top of the t		
JCB 3CX Rockbreaker Attachment	03	£7,103	£0	£7,103	£7,103	Ordered From JCB on the 01/12/21 arrived on the 20/12/21. Additional purchase of rock breaker requested and authorised by the Roads and environment services manager due to a change in working practice and as a recommendation that came from a works rep meeting.	£0	£7,103
Gritter Econ Tow Behind	£9,464	£28,393	£0	£37,857	£37,857	Purchase of self loading gritters accelerated from the 2022/23 programme. Requested and authorised by the Roads and Environmantal Services Manager due to a change in working practice, to ensure driver compliance with the law and to increase winter resilience within the service. Part of this order has been processed for payment with the remainder of the total to be processed in January on a separate invoice	£37,857	£37,857
Additional Purchases in 2021/22 (Not included in Indica	tive 2022-2024 Pro	gramme)						
Recycler Lorry	£193,189	03	£193,200	£193,189	(£11)	C/f from 2020/21 approved programme - slippage previously approved . Initial tender for a top loader recycling vehicle was withdrawn after an operational review. A subsequent re tender was issued for a Split back RCV (Refuse Collection Vehicle) which was ordered on 29/10/2020 from Farid Hillend Motors. The supplier advised us on 11/01/2021 that the production has slipped due to COVID-19 lockdowns earlier in 2020. The vehicle was delivered to us in May 2021.	£193,189	£0
Forklift Toyota 1.5t elec.	(£27,365)	£9,996	£10,000	£9,996	(£4)	C/f from 2020/21 approved programme - slippage previously approved. The forklift was delivered to us on the 30/03/2021, however there were delays with the delivery of the access/platform man basket due to technical and COVID-19 operational issues experienced bt the supplier. An accrual was processed for the forklift element, however the invoice received from the supplier included the man basket. The supplier was unable to split the invoice for the two elements, so it was agreed that payment would be made on receipt of the outstanding equipment. The basket was delivered to us in November 2021 and the invoice will now be processed.	996,63	03
Welfare Unit/Site Huts x 3 - Retention Due	£0	03	£5,000	£0	(£5,000)	C/f from 2020/21 approved programme - slippage previously approved. Ordered on 10/07/2019 the units did not meet our required specifications on arrival in Orkney. We retained these as an interim solution while the company were building 3 replacements as per original specifications. (We received the replacement units in May 2021 and the original units have been returned). The retention of delivery costs will not be invoiced and are no longer due to the company.	£4,980	(£4,980)
Brake Tester	£6,018	£0	£6,000	£6,018	£18	C/f from 2020/21 approved programme - slippage previously approved. Ordered on 21/09/2020 from Stertil UK Ltd . Vehicle Ramp ordered in place of brake tester. The installation into the fleet services workshop has now been completed and the ramp has been commisioned and is in use.	£6,018	£0
Towerwagon - Iveco 50C50 Aerial Platform	£71,475	£0	£71,500	£71,475	(£25)	C/f from 2020/21 approved programme - slippage previously approved. Ordered on 19/08/2020 from A M Phillp. This was delivered on the 19/07/2021 and is now in service.	£71,475	£0
Pickup - Mercedes-Benz	£37,080	£0	£37,100	£37,080	(£20)	C/f from 2020/21 approved programme - slippage previously approved. This was ordered on 07/09/2020 from A M Phillip. This vehicle was delayed due to COVID-19 lockdowns and was not delivered to us by the 31/03/2021. Delivered May 2021.	£37,080	£0
Scarab Euro 4 Minor Road Sweeper	£84,270	£0	£80,700	£84,270	£3,570	C/f from 2020/21 approved programme - slippage previously approved . Ordered on 13/08/2020 from Bucher Municipal Ltd. Due to COVID-19 related delays the vehicle was not delivered to us by the 31/03/2021. Delivered May 2021.	£84,270	£0
Kerston Path Renovator	£5,850	£0	£0	£5,850	£5,850	C/f from 2020/21 - Additional Item. Purchased as additional equipment to support maintenance of church yard pathways and authorised by Roads and Environmental Service Operational Manager.	£5,850	£0
GENERAL FUND	£663,024	£774,721	£1,603,500	£1,008,506	(£594,994)		£1,418,322	(£371,959)

	Actual Expenditure as	Committed Spend	Capital Budget	Probable Outturn	Overspend		Previously Reported Probable Outturn	Probable Outturn
Plant & Vehicle Replacement Programme	at 31/12/2021	as at 31/12/2021	2021/22	2021/22	(Underspend)	Purchase Status/Update	2021/22	Q2v Q3
Non-General Fund & Trading Services Purchases - Fu	nded by The Service	<u> </u>						
Then centerally and a mading convices translates. The	naca by The oct vice	•						
Orkney College - VW Van	£0	£0	£20,000	£0	(£20,000)	Orkney College have requested that the purchase of this vehicle be paused while they explore the possibility of leasing a replacement vehicle through the Reflex project. Therefore this vehicle will not be procured prior to the end of the financial year at the 31.03.22	£0	03
Orkney College - Ford Minibus	£0	03	£30,000	03	(£30,000)	Orkney College have requested that the purchase of this vehcile be paused while they explore the possibility of leasing a replacement vehicle through the Reflex project. Therefore this vehicle will not be procured prior to the end of the financial year at the 31.03.22	£0	03
Marine Services - HL5 Closed Skip Full Height x2	£0	£0	£10,000	£0	(£10,000)	The tender specification for this has not been issued yet and it is unlikley that these skips will be procured and received prior to the end of this financial year.	£10,000	(£10,000)
Marine Services - Peugeot Boxer Pick-up	£0	£0	£28,000	£0	(£28,000)	Tender was returned on the 02/12/21 and is currently being assessed, however following delays in vehicle procurement, purchase and delivery it is unlikely that the vehicle will be delivered prior to 31st March 2022.	£0	£0
Marine Services - Peugeot Van	£0	£0	£17,000	03	(£17,000)	Tender was returned on the 02/12/21 and is currently being assessed, however following delays in vehicle procurement, purchase and delivery it is unlikely that the vehicle will be delivered prior to 31st March 2022.	£0	£0
Quarry Operations - CAT 966G Loading Shovel	£0	03	£12,000	£0	(£12,000)	The Quarry Manager has advised that the cost of this has been resourced out of the operational revenue budget and that this expenditure is no longer required from the program.	£0	£0
Quarry Operations - Weighbridge	£0	£30,580	£25,000	£30,580	£5,580	The tender specification was sent by the Quarry Manager to procurement for issue in October 2021. Tenders were returned and the contract for supply awarded to John White and Sons. The Quarry manager advises that this is due to be delivered and installed in February 2022.	£0	£30,580
Additional Purchases in 2021/22	<u> </u>	<u></u>		<u></u>				
Orkney College - Ford Ranger 4X4 Pickup	£22,425	£0	03	£22,425	£22,425	C/f from 2020/21 programme. Ordered on 26/08/20 Ford Motor Co. Delivery due w/c 22/02/2021. Authorised by Principal/ Technician (Agronomy Institute), Orkney College. Delivery delayed due to COVID-19 did not arrive by 31/03/21. The vehicle was delivered on the 12/04/2021.	£22,425	£0
Marine Services - Tractor	£19,545	£3,000	03	£22,545	£22,545	C/f from 2020/21 programme. This purchase was requested by the Assistant Technical Superintendent and Deputy Harbour Master: Strategy & Support at Marine Services, to assist with pier gritting operations. Order Raised on 01/02/2021 from Robertsons. The tractor was delivered to us on the 16/11/21 without the snow clearing blade we have processed the payment for the tractor minus a £3k retention for the snow clearing blade which is due to be delivered in January 2022.	£22,545	£0
Marine Services - Nissan E-nv200 Elec Van	03	£17,445	£0	£17,445	£17,445	C/f from 2020/21 programme. Ordered on 16/12/2020 from Renault. Delivery due here 01/03/2021. Authorised by Assistant Technical Superintendent/Deputy Harbour Master (Strategy & Support), Marine Services. Delayed arrival due to Covid - still awaiting delivery from Renault. Renault have now given us an estimated delivery date of January 2022	£17,445	£0
Marine Services - Peugeot Boxer Van	£0	£20,697	£0	£20,697	£20,697	C/f from 2020/21 programme. Ordered on 16/12/2020 from Renault. Delivery due here 01/03/2021. Authorised by Assistant Technical Superintendent/Deputy Harbour Master (Strategy & Support), Marine Services. Delayed arrival due to Covid - still awaiting delivery from Renault estimated delivery date of January 2022.	£20,697	£0
Marine Services - Forklift	03	£0	£0	03	£55,000	Additional Request from Marine Services, Techinical Superintendent for the purchase of an electric forklift Marine Services have confirmed that the the budget in place within their service to purchase this vehicle. Tenders were returned on the 08.12.21 and are currently being assessed it is unlikley that the vehicle can be supplied and paid for prior to the 31.03.22.	£55,000	(£55,000)
NON-GENERAL FUND	£41,970	£71,722	£142,000	£113,692	£26,692		£148,112	(£34,420)
Contact Officer - Interim Head of Infrastructure and Strategic Projects,	0704004	0040445	04 745 500	04 400 400	(0500.055)		04 500 45 1	(0.100.075)
Extension 2310	£704,994	£846,443	£1,745,500	£1,122,198	(£568,302)		£1,566,434	(£406,379)

	Actual Expenditure as	Capital Budget	Probable	Overspend	Previously Reported Probable	Probable Outturn
Project Name	at 31/12/2021		Outturn 2021/22	(Underspend)		Q2 v Q3
Datacentre Replacements						
Server Room Replacement	£0	£8,000	£8,000	£0	£8,000	£0
Replacement of Server & Network Room Equipment including UPS (backup power), Remote Manage	ement, Monitoring a	and Access Contro	ols. Devices have re	ecently arrived and	we are awaiting in	voicing.
Server Replacements						
Replacement of servers that are end-of-life.	£81,268	£24,000	£81,268	£57,268	£81,268	£0
Spend here increased due to deferred spend from FY2020/21 falling into this year, combined with inchas been mitigated by the reduction of desktop replacement and microwave mast Infrasture spend.	reased requiremer	nts. Total overspe	nd on the programi	me arising from ex	penditure on replac	cement servers
Replacement of Storage and Backup Infrastructure	£0	£9,000	£9,000	£0	£9,000	£0
Replacement of storage that is approaching capacity and enhance the resilience of data backups. De	vice is close to bei	ing ordered.	1			
Local Area Network Replacements						
Wi-Fi Refresh	£53,806	£50,000	£53,806	£3,806	£50,000	£3,806
This is to renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing e	end of life equipmen	nt. This is now con	nplete.			
Replacement of Network Switches	£1,932	£15,000	£15,000	£0	£15,000	£0
Replacement of Network Switches that are end of support. Ensuring devices are in current support is Plan. Most of the devices have arrived and we are awaiting invoicing.	an essential objec	tive in maintaining	Public Sector Net	work Accreditation	in line with the Pub	lic Sector Action
Security Gateways						
Firewall Replacements	£32,798	£35,000	£32,798	(£2,202)	£33,000	(£202)
Replacement of a firewall which will no longer be "in current support". Installation of new firewall is co	omplete.		1		1	
Wide Area Network Replacements						
Replacement of Microwave Mast Equipment - Main Mast Infrastructure	(£3,205)	£15,000	£15,000	£0	£15,000	£0
Replacement of connections to the main Mast Infrastructure, to ensure resilience of the main telecom- licencing to be approved. At present balance of budget is negative due to a sundry creditors reversal invoiced).						
Replacement of Microwave Mast Equipment - Radio Wireless Links to Secondary Mast	£0	£14,000	£0	(£14,000)	£0	£0
Replacement of Radio Wireless Links to the secondary Mast site which serves connectivity to South additionally required corporate replacement devices.	sles sites . Due to	restructure of micr	owave links this sp	end is no longer re	equired and will be	used to fund
Device Replacement					<del>,</del>	
Replacement of End User Devices (Corporate)	£16,724	£44,000	,	(£27,276)	· ·	£0
Due to increased spend in FY2020/21 a reduction in spend FY2021/22 was anticipated. However, du year. Deployment of devices is now complete.	e to the level of de	vices still required	under the corporat	e replacement pla	n some spend was	required in the
Replacement of End User Devices (Schools)	£43,372	£160,000	£160,000	£0	£160,000	£0
Procurement is in progress for replacement schools devices. Devices are slowing arriving due to sup PHoR, Firth and Evie. The supplier of the devices, HP, has confirmed devices should arrive in March		owever, some dev	ices have been su	pplied to several so	chools, including K	GS, SA, Westray,
Other						
Failures and Emergency Replacements of Capital Equipment	£4,600	£20,000	£10,000	(£10,000)	£10,000	£0
Allocation to replacements arising from failures not covered by repairs, and replacement of any syste - Emergency replacement of wireless link to Stenness School has been completed at a total cost of £		y audit requiremen	ts:			

#### INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2021/2022

Contact Officer - ICT Services Manager, Extension 2152	£231,295	£394,000	£401,596	£7,596	£397,992	£3,604
--	----------	----------	----------	--------	----------	--------