

Asset Management Sub-committee: 2 September 2025.

Corporate Asset Improvement Programmes.

Capital Expenditure Monitoring.

Report by Head of Finance.



1. Overview

- 1.1. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Subcommittee.
- 1.2. Delivery of planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Sub-committee.
- 1.3. The annual programmes of capital improvements are approved by the Asset Management Sub-committee. The plant and vehicle replacement programme, the corporate asset improvement programme and the IT capital improvement programme for financial year 2025/26 were approved on 25 March 2025.
- 1.4. The table below provides an overview of the expenditure incurred to date for the financial year 2025/26.

Project Description	Expenditure as at 30 June 2025	Annual Budget 2025/26	Probable Out-turn 2025/26	Overspend/ (Underspend)
General Fund – Capital				
Improvement Programme	£10,109.	£2,115,000.	£2,005,000.	(£110,000).
General Fund – COVID				
Recovery Projects	£658.	£200,000.	£200,000.	£0.
Strategic Reserve Fund -				
Capital Improvement				
Programme	£0.	£118,600.	£0.	(£118,600).
General Fund - Plant,				
Equipment and Vehicle				
Replacement Programme	£899,355.	£1,782,800.	£1,565,192.	(£217,608).

Project Description	Expenditure as at 30 June 2025	Annual Budget 2025/26	Probable Out-turn 2025/26	Overspend/ (Underspend)
Trading Services - Plant, Equipment and Vehicle				
Replacement Programme	£0.	£522,000.	£522,000.	£0.
IT Replacement Programme.	£151,230.	£600,000.	£600,000.	£0.
Total	£1,061,352.	£5,338,400.	£4,892,192.	(£446,208).

1.5. A detailed breakdown of the approved programmes of work for financial year 2025/26, including individual project updates is attached as Appendix 1.

2. Recommendations

- 2.1. It is recommended that members of the Sub-committee:
 - i. Note the summary position of expenditure incurred as at 30 June 2025 against the approved corporate asset improvement programmes for 2025/26, as detailed in section 1.4 of this report.
 - ii Note the detailed analysis of expenditure figures and programme updates, attached as Appendix 1 to this report.

For Further Information please contact:

Shonagh Merriman, Service Manager (Corporate Finance), extension 2105, Email shonagh.merriman@orkney.gov.uk.

Implications of Report

- **1. Financial** The Financial Regulations state that Corporate Directors can incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.
- **2. Legal** Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.
- 3. **Corporate Governance** In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of expenditure incurred against the approved annual capital improvement programmes is referred to the Asset Management Subcommittee.
- 4. Human Resources N/A
- **5. Equalities** An Equality Impact Assessment is not required for financial monitoring.

- Island Communities Impact An Island Communities Impact Assessment is not 6. required for financial monitoring. 7. **Links to Council Plan** The proposals in this report support and contribute to improved outcomes for communities as outlined in the following Council Plan strategic priorities: ☐ Growing our economy. ☐ Strengthening our communities. ☐ Developing our Infrastructure. ☐ Transforming our Council. **Links to Local Outcomes Improvement Plan** The proposals in this report support 8. and contribute to improved outcomes for communities as outlined in the following Local Outcomes Improvement Plan priorities: \square Cost of Living. ☐ Sustainable Development. ☐ Local Equality. ☐ Improving Population Health.
- **9. Environmental and Climate Risk** Where resources allow, improvement works can include 'greener' solutions.
- **10. Risk** Improvement of existing assets can help reduce risks associated with these assets.
- **11. Procurement** Any contractual arrangements require to comply with the Financial Regulations and Contract Standing Orders.
- **12. Health and Safety** Well-maintained assets will assist the Council in complying with relevant Health and Safety requirements for both staff and the public.
- **13. Property and Assets** Included throughout the report and detailed in the Appendix.
- **14. Information Technology** Up to date IT systems should help reduce risk to the Council.
- 15. Cost of Living N/A

List of Background Papers

Asset Management Sub-committee, 25 March 2025, Plant and Vehicle Replacement Programme, IT Replacement Programme and Corporate Asset Improvement Programme

Appendix

Appendix 1 - Corporate Asset Improvement Programme Expenditure Monitoring Report 2025.26 – Q1

Appendix 1

		General	l Fund Capital	Improvements	mprovements Actual Spend as at 30/06/2025 Description Actual Spend as at 30/06/2025 Probable Out-turn 2025/26 (Undersp								Budget 2026/27	
Asset Name				Description										
Council Offices	 Design Tender acce Survey works comp Design works to be Tender accepted Ju 	epted June 2020. Deted in September 20 completed in financial	020. year 22/23.	r ingress issues and sto	one erosion.			£5,537	£250,000	£250,000	ξ(0	£250,000	
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn	1						
	Robert Potter and Partners LLP	Casey Construction Ltd	Contract 1 - £337,541	2023/2024	May-25	£763,699	£763,699	1						
£1,630,000	Robert Potter and Partners LLP	Casey Construction Ltd	Contract 2 - £591,959.85	2025/2026	Sep-26	£0	£632,000							
Committee Update: Due to budget constraints under review to reflect the Contract 1 - The contract requirements for a Category unforeseen issues, include	e ongoing deterioration of was procured in June 2 bry B listed building. This	of the structure and to 2023, with planning co s initial phase is curr	the impact of inflat consent granted in rently on-site but p	August 2023. All wor	ed timeline. orks are being carrie wly than anticipated	ed out in accordance d. Delays have been	e with the							
Due to budget constraints under review to reflect the Contract 1 - The contract requirements for a Category	was procured in June 2 bry B listed building. Thi ing severe stone erosic significant progress ha ave been replaced, extel laced leadwork, rotting (NCA) request for £64°	of the structure and to 2023, with planning controls initial phase is curron, unstable chimneys as been made: ensive timber composarking, and re-slating, 2000 was approved	the impact of inflat consent granted in rently on-site but p s, and severely co ments have been r ing have also been in January 2025 to	August 2023. All work progressing more slow proded steel ladders renewed, and steel ri addressed.	ed timeline. orks are being carrie why than anticipated requiring full replace idge capping to the	ed out in accordance d. Delays have been cement. e tower has been rep her issues, the curre	e with the n caused by several placed. Failed ridge							
Due to budget constraints under review to reflect the Contract 1 - The contract requirements for a Category unforeseen issues, included Despite these challenges Cracked lintels and cills hitles, removed skews, reput A Non-competitive Action	was procured in June 2 bry B listed building. This ing severe stone erosion significant progress has ave been replaced, extended leadwork, rotting (NCA) request for £64 complete phases deferred	of the structure and to 2023, with planning control sinitial phase is current, unstable chimneys as been made: ensive timber composarking, and re-slating, and re-slating and to a future contraction.	the impact of inflat consent granted in rently on-site but p rs, and severely co ments have been r ing have also been in January 2025 to ct. The works are	August 2023. All work progressing more slow proded steel ladders renewed, and steel ri- addressed.	ed timeline. orks are being carrie why than anticipated requiring full replace idge capping to the al work. Due to furth	ed out in accordance d. Delays have been cement. e tower has been rep ner issues, the curre ed.	e with the n caused by several placed. Failed ridge ent contract will end							
Due to budget constraints under review to reflect the Contract 1 - The contract requirements for a Category unforeseen issues, included Despite these challenges Cracked lintels and cills have tiles, removed skews, reput A Non-competitive Action at the NCA value, with incompetitive Contract 2 - Procured in Non-contract 2 - Procured in	was procured in June 2 bry B listed building. This ing severe stone erosion significant progress has ave been replaced, extellaced leadwork, rotting (NCA) request for £64° complete phases deferred	of the structure and to 2023, with planning control sinitial phase is current, unstable chimneys as been made: ensive timber composarking, and re-slating, and re-slating approved to a future control commenced on-site	the impact of inflat consent granted in rently on-site but p rs, and severely co ments have been r ing have also been in January 2025 to ct. The works are in June 2025. It w	August 2023. All work progressing more slow proded steel ladders renewed, and steel ri- addressed.	ed timeline. orks are being carrie why than anticipated requiring full replace idge capping to the al work. Due to furth account to be agree ons in 2025, with the	ed out in accordance d. Delays have been cement. e tower has been rep her issues, the curre ed. e remaining two sch	e with the n caused by several placed. Failed ridge ent contract will end		£600,000	£600,000	£	0	03	
Due to budget constraints under review to reflect the Contract 1 - The contract requirements for a Category unforeseen issues, included Despite these challenges Cracked lintels and cills hitles, removed skews, reput A Non-competitive Action at the NCA value, with incompletion in 2026. St Margaret's Hope Primar	was procured in June 2 bry B listed building. This ing severe stone erosion significant progress has ave been replaced, extellaced leadwork, rotting (NCA) request for £64° complete phases deferred	of the structure and to 2023, with planning control sinitial phase is current, unstable chimneys as been made: ensive timber composarking, and re-slating, and re-slating approved to a future control commenced on-site	the impact of inflat consent granted in rently on-site but p rs, and severely co ments have been r ing have also been in January 2025 to ct. The works are in June 2025. It w	August 2023. All work progressing more slow proded steel ladders renewed, and steel ri- addressed. To cover the additional complete and final and rill cover two elevation	ed timeline. orks are being carrie why than anticipated requiring full replace idge capping to the al work. Due to furth account to be agree ons in 2025, with the	ed out in accordance d. Delays have been cement. e tower has been rep her issues, the curre ed. e remaining two sch	e with the n caused by several placed. Failed ridge ent contract will end		£600,000	£600,000	€(0	03	
Due to budget constraints under review to reflect the Contract 1 - The contract requirements for a Category unforeseen issues, included Despite these challenges Cracked lintels and cills had tiles, removed skews, reput A Non-competitive Action at the NCA value, with incompletion in 2026. St Margaret's Hope Primar School	was procured in June 2 bry B listed building. This ing severe stone erosion significant progress have been replaced, extellaced leadwork, rotting (NCA) request for £64° complete phases deferred arch 2025, this phase Design Consultant	of the structure and to 2023, with planning control sinitial phase is curron, unstable chimneys as been made: ensive timber composarking, and re-slating, and re-slating and to a future control commenced on-site overment works - Rep	the impact of inflat consent granted in rently on-site but p is, and severely co ments have been r ing have also been in January 2025 to ct. The works are in June 2025. It w	August 2023. All work progressing more slow proded steel ladders renewed, and steel riaddressed. Target Contract	ed timeline. orks are being carrie why than anticipated requiring full replaced requiring full replaced to the second to be agreed ons in 2025, with the count to be count to	ed out in accordance d. Delays have been cement. e tower has been rep ner issues, the curre ed. e remaining two sche eat source. Overall Value to	e with the n caused by several placed. Failed ridge ent contract will end eduled for		£600,000	£600,000	£(0	03	

											•		
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
£160,000	HRI Munro	TBC	TBC	Winter 2025	Winter 2026	£863	£160,000						
	& FLN Ltd												
Committee Update: Following a fire risk asset other passive measures Design works are nearing ensure the depot remains	The broad extent of the group completion and tende	e work has been defi rs are expected to be	ined, with the detains	iled design for one of	f the hangars comp	lete and the other in	n progress.						
Sanday Junior High Scho	ol & Window replacemen	I nt and Portacabin class	room external fabric	upgrade.				£512	£200,000	£313,500	£113,500	£100,00	
Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Contract Completion	Overall Value to date	Probable Outturn						
£313,500	OIC - NS&I - property	WRC Construction	£295,355	Summer 2025	Winter 2025	£13,037	£313,500						
Committee Update: The project, originally so Development (IOD). Des													
The project, originally so	ign work was also post een awarded, and works	poned to allow for a	strategic review of	the temporary classro	room block, which v	vas initially consider	ed beyond	03	£115,000	£250,000	£135,000	2	
The project, originally so Development (IOD). Desertion economic repair. The contract has now be completion within the 20	een awarded, and works 25/26 financial year. Re-roofing. Design	poned to allow for a	strategic review of	the temporary classron Summer 2025. The Target Contract	room block, which we programme has be Target Project	vas initially considerated to e	ed beyond ensure full	03	£115,000	£250,000	£135,000	3	
The project, originally so Development (IOD). Deseconomic repair. The contract has now be completion within the 20 Papa Westray School	een awarded, and works 25/26 financial year. Re-roofing.	contractor WRC Construction	strategic review of	the temporary classron Summer 2025. The	room block, which we programme has be	vas initially consider	ed beyond ensure full	£0	£115,000	£250,000	£135,000	3	
The project, originally so Development (IOD). Deseconomic repair. The contract has now be completion within the 20 Papa Westray School Budget	en awarded, and works 25/26 financial year. Re-roofing. Design Consultant OIC Architects ne school due to extens	Contractor WRC Construction Ltd	Tender Sum £241,700 late slippage, along	Target Contract Commencement Summer 2025 g with external stores	Target Project Completion Autumn 2025	Overall Value to date	Probable Outturn	03	£115,000	£250,000	£135,000	£	
The project, originally so Development (IOD). Deseconomic repair. The contract has now be completion within the 20 Papa Westray School Budget £115,000 Committee Update: Re-roofing a section of the seconomic repair. The contract has now be completion within the 20	en awarded, and works 25/26 financial year. Re-roofing. Design Consultant OIC Architects ne school due to extens led and works will common	Contractor WRC Construction Ltd ive nail failure and slanence on site during	Tender Sum £241,700 late slippage, along the Summer 2025	Target Contract Commencement Summer 2025 g with external stores	Target Project Completion Autumn 2025 s which are currently to be developed to se	Overall Value to date £0 y netted to secure s	Probable Outturn £250,000	03	£115,000	£250,000	£135,000 (£40,000)	£440,00	
The project, originally so Development (IOD). Deseconomic repair. The contract has now be completion within the 20 Papa Westray School Budget £115,000 Committee Update: Re-roofing a section of to contract has been award.	en awarded, and works 25/26 financial year. Re-roofing. Design Consultant OIC Architects ne school due to extens led and works will common	Contractor WRC Construction Ltd ive nail failure and slanence on site during	Tender Sum £241,700 late slippage, along the Summer 2025	Target Contract Commencement Summer 2025 g with external stores vorks - Design solution of	Target Project Completion Autumn 2025 s which are currently to be developed to se	Overall Value to date £0 y netted to secure s	Probable Outturn £250,000						
The project, originally so Development (IOD). Deseconomic repair. The contract has now be completion within the 20 Papa Westray School Budget £115,000 Committee Update: Re-roofing a section of to contract has been award. Stromness Swimming Policy.	een awarded, and works 25/26 financial year. Re-roofing. Design Consultant OIC Architects ne school due to extens led and works will common upgrade pool ventilation.	Contractor Contractor WRC Construction Ltd ive nail failure and sl nence on site during vement - Enhancemention equipment to Low	Tender Sum £241,700 late slippage, along the Summer 2025 Int and replacement was Surface Temperature.	Target Contract Commencement Summer 2025 g with external stores vorks - Design solution for (LST) to run off heat p	Target Project Completion Autumn 2025 s which are currentle to be developed to sepumps. Target Contract	Overall Value to date £0 Overall value to date £0 Overall Value to date Overall Value to secure see if can move away from the control of	Probable Outturn £250,000 Llipping slates. The						

7	Orphir Primary School lighting replacement	Budget Design Contractor Tender Sum Target Contract Target Contract Overall Value to						60	£100,000	£105,000	£5,000	£5,000	03	
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
	£105,000	Rybka	TBA	TBC	Sep-25	Mar-26	£0	£105,000						
	Committee Update: Design Autumn 2025.	n work has now been	concluded, and the	project is progress	sing to the procuremo	ent stage. Works a	re scheduled to con	nmence on site in						
8	Council Offices lighting replacement	Project to replace ex	isting lighting with nev	v LED fittings.					93	£150,000	£10,000	(£140,000)	£50,000	93
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
	£200,000	Rybka	ТВА	TBC	May-25	To Be Agreed	£0	£200,000						
	Committee Update: The project has been communication project is likely to be carried		-	mpleted. Final sche	eme design is curren	tly awaited. Due to	ongoing budgetary	pressures, the						
9	Papdale School lighting replacement	Project to replace ex	isting lighting with nev	v LED fittings.					93	£200,000	£85,500	(£114,500)	£0	93
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
	£200,000	Rybka	TBA	TBC	Mar-26	Sep-26	£0	£200,000						
	Committee Update: Design work has been com	pleted, and the projec	ct is now progressin	g to procurement.	Site works are sched	luled to commence	in Spring 2026.							
10	Glaitness School lighting replacement	Project to replace ex	isting lighting with nev						93	£20,000	£5,000	(£15,000)	£200,000	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
	£220,000	Rybka	TBA	TBC	May-25	To Be Agreed	£0	£220,000						
	Committee Update: Design work is scheduled to budgetary pressures.				tion planned for 2020	6/27. However, the	scope of works is b	peing curtailed due						
11	Sanday lighting replacement	Project to replace ex	isting lighting with nev	v LED fittings.					£0	£10,000	£5,000	(£5,000)	£150,000	93
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
	£160,000	Rybka	ТВА	TBC	May-25	To Be Agreed	£0	£160,000						
	Committee Update: Design work is scheduled to budgetary pressures.	take place during th	e 2025/26 financial	year, with construc	tion planned for 2020	6/27. However, the	scope of works is b	peing curtailed due						
12	North Walls School	Improve energy effi	iciency of the buildir	g- Extent of work to I	pe investigated.				03	£100,000	£100,000	03	£150,000	93
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
	£250,000	HRI Munro Architects	TBC	TBC	TBC	TBC	£1,723	£250,000						
	Committee Update: Loft sp poor access and interference years. Re-roofing will provide	ce with services. The	conclusion is to ins	tall a warm roof wh	en the roof coverings									
	In the short term, it is propo install a larger capacity wind							ool, it is proposed to						

13	Eday School Nursery	Nursery upgrade- R	Refurbishment works in	compliance with Ca	re Inspector requireme	nts.			£1,518	£115,000	£115,000	93	93	£0
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
	£115,000	OIC Architects	RS Rendall Ltd	£99,954	Summer 2025	Winter 2026	£1,518	£115,000						
	Committee Update: Works are planned to briddedicated nursery space.				•		athroom upgrades a	nd the allocation of						
14	Contingency	Committee Update:	Contingency to be uti	ised to develop futur	e projects once resourc	ce identified to develo	op the required project	S.	03	£54,000	£0	(£54,000)	£250,000	£0
	Total								£9,209	£2,115,000	£2,000,000	(£115,000)	£1,595,000	£210,000
	Projects added d	luring year								Projects add	ed during year		Projects added during year	Projects added during year
15	Stromness Academy	Phase 5,6,7 externa	l wall insulation, loca	llised re-roofing, wi	ndows and door repla	acements			£900	£0	£5,000	£5,000	£0	£500,000
			2	Tender Sum	Target Contract	Target Project	Overall Value to	Probable Outturn						
	Budget	Design Consultant	Contractor	render Sum	Commencement	Completion	date							
	TBA	9	TBA	TBA	•		date £900	ТВА						
		Consultant TBA ed 2-5 year provisional assessments will be un	TBA programme.	TBA	Commencement	Completion	£900	ТВА						

	Retention Due During	Coming Year							Re	etention Due D	uring Coming Ye	ear	Retention Due During Coming Year	Retention Due During Coming Year
16	OIC Depot - Workshop and Office (H88)	Re-roofing of existing	g OIC depot (H88).						93	93	03	93	03	03
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Project Completion	Overall Value to date	Probable Outturn						
	£287,500	OIC - NS&I - Property	WRC	£195,822	Summer 2024	Autumn 2024	£225,129	£225,129						
	Committee Update: The roof at the OIC Hatston A consultant architect was al was appointed in January 20 Retention released and proje	ppointed in June 202 24. Materials were p	23, and the design volumes	was completed by D n 2024, works bega	December 2023. Ten n in April 2024 and c	ders were issued ir completed July 2024	n December 2023, a 4.	and a contractor						
17	Pickaquoy Centre & playing fields	Running track re-su	ırfacing and line pai	nting - Track found to	be cracking up and fai	iling after approximat	tely 20 years of service	е.	93	£0	03	93	03	50
	Budget	Design Consultant	Contractor	Tender Sum	Target Contract Commencement	Target Contract Completion	Overall Value to date	Probable Outturn						
	£241,500	OIC - D&I Property	Hunter Construction	£482,671	Apr-24	Aug-24	£467,544	£467,544						
	Committee Update: Initial survey works were con scheduled for Summer 2022 unsuccessful, so the project Although the project is show other projects in 2024/25. The	but were reschedule was re-procured in S ing an overspend, it	ed to Summer 2023 September 2023 an will be covered by a	due to the delay of d awarded in Janua a grant of £241,335	f the International Islands from an external pro	and Games to 2029 ovider, with the rem	5. The first tender e	xercise was						
	Total - Retention due in	the year							£0	93	£0	£0	03	£0
	COVID Recovery Projects									Projects add	ed during year		Projects added during year	Projects added during year
18	The Orkney Library & Archive	Replacement of oil bo	oilers with renewable	heat source.					£658	£200,000	£200,000	£0	£290,000	03
	Budget	Design	Contractor	Tender Sum		Target Contract Completion Design - 01/03/2025	Overall Value to date £7,420	Probable Outturn £500,000						
	£500,000 Committee Update: The Framework Mechanical involve procuring the works a 2025/26.	and Electrical consu		fed, and surveys ha	Construction - TBC	Construction - TBC The design work is	s nearing completion							
	Total - COVID Recovery Pro	ojects							£658	£200,000	£200,000	20	£290,000	03
	Total General Fund	ı							£10,109	£2,115,000	£2,005,000	(£110,000)	£1,595,000	£710,000
	Total COVID Recov	ery Funding							£658	£200,000	£200,000	93	£290,000	03
	Overall Total								£10,767	£2,315,000	£2,205,000	(£110,000)	£1,885,000	£710,000

	_				
Contact Officer - Service Manager (Property & Capital Programme) Extn 2327					

			Strategic Re		Actual Spend as at 30/06/2025	Budget 2025/26	Out-turni	Overspend/ (Underspend)				
	Asset Name				Description							
	69/73 Victoria Street, Stromness	Localised re-point	ing to address water	er ingress issues, cl	himney repairs, re-p	ointing around ope	nings and re-paint	windows.	93	£50,000	£0	(£50,000)
	Budget	Design Consultant	Contractor	Tender Sum	Target Design Commencement	Target Project Completion	Overall Value to date	Probable Outturn				
	TBA- £50,000 initially identified	ТВА	ТВА	ТВА	ТВА	ТВА	ТВА	ТВА				
	Committee Update - There have been issues around	d the tenant refusing a	access to the propert	/, so work has not be	en able to progress as	s planned.						
2	Contingency						£68,600	93	(£68,600)			
	Total Strategic Reserve	Fund			£0	£118,600	93	(£118,600)				
	Contact Officer - Se	ervice Manag	er (Property &	Capital Prog	gramme) Extn	2327						

Indicative Budget 2025/26	Indicative Budget 2026/27
£0	03
£118,600	£118,600
£118,600	£118,600

Plant & Vehicle Replacement Programme	Actual Spend as at 30/06/2025	Committed Spend as at 30/06/2025	Budget 2025/26	Probable Out-turn 2025/26	Overspend/ (Underspend)	Purchase Status/Update
Planned purchases as approved at AM Sub 25/03/202	25					
Isuzu Fire Tender	£0	£74,949	£74,949	£74,949	£0	Ordered 07/04/25.
Isuzu Fire Tender	£0	£74,949	£74,949	£74,949	£0	Ordered 07/04/25.
Iveco Daily Tipping Pickup	£0	£0	£48,000	£50,000	£2,000	Procurement plan sent 21/03/2025 (re-sent 05/08/25).
Iveco Daily Tipping Pickup	£0	£0	£48,000	£50,000	£2,000	Procurement plan sent 21/03/2025 (re-sent 05/08/25).
Nissan ENV200 Elec Car	£0	£0	£44,000	£44,000	£0	Procurement plan sent 10/07/2025.
Ford S-Max Zetec Car 7 Seater	£0	£27,799	£30,000	£2,799	(£27,201)	Ordered 20/02/25 - arrived 28/07/25.
Iveco Daily Tipping Pickup	£0	£0	£48,000	£50,000	£2,000	Plan resent to procurement 10/07/25 - still to order.
Renault Master Tipping Pickup	£0	£0	£48,000	£0	(£48,000)	Removed from programme.
Iveco Daily Tipping Pickup	£0	£0	£48,000	£0	(£48,000)	Slipped to 2026/27, following review by Fleet Manager.
50C15V AERIAL PLATFORM	£0	£84,190	£75,000	£84,190	£9,190	Ordered 29/04/25.
Sweeper Iveco ICN112E	£185,974	£0	£150,000	£185,974	£35,974	Arrived 22/04/25.
Elston 430D Mobile Welfare Unit	£0	£0	£25,000	£0	(£25,000)	Slipped to 2026/27, following review by Fleet Manager.
Mercedes- Benz Econic 1830 Dustcart	£213,709	£0	£230,000	£217,709	(£12,291)	Arrived 05/05/25.
Renault Master Tipping Pickup	£0	£0	£48,000	£50,000	£2,000	Plan sent to procurement 18/07/25 - still to order.
Iveco Daily Tipping Pickup	£0	£0	£48,000	£0	(£48,000)	Slipped to 2026/27, following review by Fleet Manager.
New Holland Skidsteer	£0	£0	£51,000	£0	(£51,000)	Slipped to 2026/27, following review by Fleet Manager.
Paper Shredder/Baler	£0	£0	£25,000	£0	(£25,000)	Slipped to 2026/27, following review by Fleet Manager.
Iveco Trakker 360E6	£157,200	£0	£110,000	£157,200	£47,200	Arrived 28/05/25.
Econ Demount Gritter on SP16 YFC	£0	£0	£25,000	£0	(£25,000)	Accelerated to 2024/25.
HL20 Bottle Bank	£0	£5,490	£7,450	£5,490	, , ,	Arrived 07/07/25.
DAF HL5 HOOKLIFT LF220 FA	£0	£0	£110,000	£110,000		Still to order.
Econ Gritter Body on SV16 HFS	£0	£0	£20,000	£20,000		Still to order.
HL20 Bottle Bank	£0	£4,600	£7,450	£4,600	(, ,	Arrived 07/07/25.
HL5 Open Top Skip	£0	£4,600	£7,450	£4,600	\ , ,	Arrived 07/07/25.
HL5 Open Top Skip	£0	£4,600	£7,450	£4,600	· · · · ·	Arrived 07/07/25.
HL20 Very High Sided Skip	£0	£4,600	£7,450	£4,600		Arrived 07/07/25.
HL20 Very High Sided Skip	£0	£5,545	£7,450	£5,545	, , ,	Arrived 07/07/25.
HL20 Very High Sided Skip	£0	£5,545	£7,450	£5,545	, , ,	Arrived 07/07/25.
HL5 Closed in Skip 2 Doors L&R	£0	£7,100	£7,450	£7,100	(£350)	Arrived 07/07/25.
Slippage from 2024/25						
Minibus - Mercedes Benz - Disabled Access	£133,285	£0	£133,215	£133,215		Arrived 30/04/25.
Minibus - Mercedes Benz - Disabled Access	£133,285	£0	£133,215	£133,215		Arrived 30/04/25.
Minibus - Volkswagen Crafter CR50 - Disabled Access	£46,332	£0	£46,332	£46,332		Arrived 16/04/25.
VW Transporter T30 Startline TDI	£29,550	£0	£29,540	£29,550	£10	Arrived 24/05/25.
Additional Purchases in 2025/26 (Accelerated From In	ndicative 2025-20	28 Programm	e)			
HL5 closed in 3 compartment	0.00	4,515.00	£0	4,515.00		Arrived 07/07/25.
HL5 closed in 3 compartment	0.00	4,515.00	£0	4,515.00	£4,515	Arrived 07/07/25.
HL5 closed in 3 compartment	0.00	4,515.00	£0	4,515.00	£4,515	Arrived 07/07/25.
GENERAL FUND	£899,335	£312,996	£1,782,800	£1,565,192	(£217,608)	

Plant & Vehicle Replacement Programme	Actual Spend as at 30/06/2025	Committed Spend as at 30/06/2025	Budget 2025/26		Overspend/
	3,00,2020	23.30.2020	_0_0,_0	_0_0,_0	(
Trading Service Purchases - Funded by The Service	ce				
Marine Services					
Nissan E-nv200 Elec Van	£0	£0	£24,000	£24,000	£0 To be discussed with service before progressing.
Land Rover Defender 110	£0	£0	£35,000	£35,000	£0 To be discussed with service before progressing.
Iveco Pickup/Van	£0	£0	£48,000	£48,000	£0 To be discussed with service before progressing.
Forklift 3.5t	£0	£0	£35,000	£35,000	£0 To be discussed with service before progressing.
	£0	£0	£142,000	£142,000	£0
Γ - - ·					
Quarry Services					
JCB 926 4WD Rough Terrain Forklift	£0	£0	£30,000	£30,000	£0 To be discussed with service before progressing.
Metso LT106S - Serial No 73839	£0	£0	£350,000	£350,000	£0 To be discussed with service before progressing.
	£0	£0	£380,000	£380,000	£0
NON-GENERAL FUND	£0	£0	£522,000	£522,000	£0
Contact Officer Comics Manager (Fleet) Frite 4240	C000 225	6242.006	C2 204 800	C2 007 400	(0247 000)
Contact Officer - Service Manager (Fleet), Extn 4240	£899,335	£312,996	£2,304,800	£2,087,192	(£217,608)

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2025/2026	Actual Spend as at 30/06/2025	Budget 2025/26	Probable Out-turn 2025/26	Overspend/ (Underspend)
Planned programme approved at Am Sub 25/03/2025				
Datacentre Replacements				
Server Room Replacement	(£7,649)	£45,000	£45,000	£0
Replacement of Server and Network Room Equipment including UPS (Uninterruptible Power Supply), Rei Improved UPS is required at all sites to ensure resilience for new digital phone systems. System requirem being gathered. Please note: the current negative spend reflects outstanding accruals from the 2024/25 financial year.	_	_		
Server Replacements				
Replacement of servers that are end-of-life	(£480)	£25,000	£25,000	£0
Replacement of the servers that are at end of operational lifetime and reaching or beyond vendor support procurement planning is underway. Please note: the current negative spend reflects outstanding accruals from the 2024/25 financial year.	. System specifica	ations are curre	ently being scop	ped, and
Replacement of Storage and Backup Infrastructure	£19,327	£20,000	£20,000	£0
Replacement of storage that is approaching capacity and enhance the resilience of data backups. New backups evaluated, procured and installed. This project is complete.	ackup infrastructui	e for Microsoft	Teams and O	neDrive has
Local Area Network Replacements		C20 000	C20 000	00
Wi-Fi Modernisation	£0	£30,000	£30,000	£0
Renew and improve Wi-Fi systems to maintain capacity and currency of support, replacing end of life equ procured.	ipment. Additional	i WiFi units are	e in the process	s of being
Replacement of Network Switches	(£2,042)	£30,000	£30,000	£0
Replacement of Network Switches that are end of support. Quotes for new core networking switches have Please note: the current negative spend reflects outstanding accruals from the 2024/25 financial year.	e been received a	nd are being e	valuated.	

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2025/2026	Actual Spend as at 30/06/2025		Probable Out-turn 2025/26	Overspend/ (Underspend)
Security Gateways				
Proxy/Firewall Replacements	£133,805	£200,000	£200,000	£0
The current web filtering system is end of life and requires replacement. This is an opportunity to ensure security protection. Included in this new system are corporate, remote/home working and school device This system is now in the process of being rolled out to clients. Further items are being evaluated.		-	_	•
Telephony				
Analogue to Digital Switchover	£786	£65,000	£65,000	£0
Replacement of voice infrastructure requiring replacement as part of the analogue switch off in Council equipment to Council and School sites. Quotes for new telephony systems are currently being sought.	sites, extending the	Council's core	switchboard v	ia updated
Wide Area Network Replacement				
Replacement of End Life and Poor Performing Radio Wireless and Microwave Mast Equipment	£0	£65,000	£65,000	£0
To replace core WAN WIFI equipment to ensure connectivity between our main mast sites and care ho have been received and are being evaluated.	mes and schools. Q	uotes to upgra	de the wide are	ea network
Device Replacement				
Replacement of end User Devices (Corporate)	£0	£35,000	£35,000	£0
To replace end of life end-user devices in Council Offices. Quotes are being sought for new laptops, de	esktops and monitors	S.		
Replacement of end User Devices (Schools).	£7,783	£55,000	£55,000	£0
To replace end of life end-user devices in Schools. Several devices have been ordered, received and d	leployed.			
Other				
Failures and Emergency Replacements of Capital Equipment	(£300)	£30,000	£30,000	£C
Allocation to replace failures not covered by repairs, and any systems that fail security audit requirement Please note: the current negative spend reflects outstanding accruals from the 2024/25 financial year.	nts.		-	

INFORMATION TECHNOLOGY CAPITAL REPLACEMENT PROGRAMME 2025/2026	Actual Spend as at 30/06/2025	J	Out-turni	Overspend/ (Underspend)
Contact Officer - Services Manager (ICT), Extension 2152	£151,230	£600,000	£600,000	£0