

Item: 5

Policy and Resources Committee: 24 September 2024.

Capital Expenditure Outturn.

Report by Head of Finance.

### 1. Overview

- 1.1. To demonstrate a focus on maintaining existing assets of the Council and ensuring that our buildings and infrastructure are maintained at levels expected by the Orkney public, and that our IT, plant and vehicles achieve modern standards of security, safety and emissions, annual capital improvement and replacement programmes of work are agreed by the relevant service Committee or Subcommittee.
- 1.2. Delivery of these planned programmes of work are thereafter monitored throughout the financial year by the relevant service Committee or Subcommittee.
- 1.3. For all other capital projects, the Council adopted a Capital Project Appraisal process in order to prioritise projects to be added to the capital programme. The Policy and Resources Committee recommends whether or not individual capital projects that come forward as part of the Capital Project Appraisal process should be added to the capital programme.
- 1.4. Delivery of the approved capital programmes are thereafter monitored throughout the financial year by the Policy and Resources Committee.
- 1.5. On 19 September 2023, the Policy and Resources Committee recommended approval of the revised capital programmes for 2023/24, which were updated throughout the year for any exceptional items added through delegated authority, or Committee approval, where required.
- 1.6. The table below provides an overview of the expenditure incurred in financial year 2023/24 across both General Fund and Non-General Fund capital programmes.

General Fund	Actual Spend £000	Annual Budget £000	Variance £000
Service Committee			
Orkney Health and Care	5,251	8,784	(3,533)
Education, Leisure and Housing	3,875	6,551	(2,676)
Development and Infrastructure	2,162	9,754	(7,592)
Policy and Resources	3,384	4,100	(716)
Expenditure Totals	14,672	29,189	(14,517)

Non-General Fund	Actual Spend £000	Revised Annual Budget £000	Variance £000
Service Committee			
Education, Leisure and Housing	2,431	7,155	(4,724)
Development and Infrastructure	1,184	9,601	(8,417)
Expenditure Totals	3,615	16,756	(13,141)

Total Capital Programme	18,287	45,945	(27,658)
-------------------------	--------	--------	----------

- 1.7. Appendix 1 to this report provides a detailed analysis of capital expenditure, together with project updates received from the Services in respect of the General Fund and Non-General Fund capital programmes.
- 1.8. On 18 June 2024, when reviewing the capital programme, the Policy and Resources Committee recommended that several projects be removed from the capital programme. The table at section 1.6 above does not reflect the removal of those projects from the capital programme, which sets out the position as at 31 March 2024.

### 2. Recommendations

- 2.1. It is recommended that members of the Committee:
  - Note the summary outturn position of expenditure incurred for financial year 2023/24 in respect of the General Fund and Non-General Fund capital programmes, as detailed in section 1.6 of this report.
  - ii. Scrutinise the detailed analysis of expenditure figures and project updates, attached as Appendix 1 to this report, in order to obtain assurance regarding significant budget variances and progress made with delivery of the approved General Fund and Non-General Fund capital programmes.

#### For Further Information please contact:

Shonagh Merriman, Service Manager (Corporate Finance), extension 2105, Email <a href="mailto:shonagh.merriman@orkney.gov.uk">shonagh.merriman@orkney.gov.uk</a>

#### **Implications of Report**

- 1. Financial The Financial Regulations state that approval by the Council of the Capital Programme constitutes approval of the individual projects or provisions contained therein. Corporate Directors can incur expenditure within approved revenue and capital budgets. Such expenditure must be in accordance with the Council's policies and objectives and subject to compliance with the Financial Regulations.
- **2. Legal** Regular financial monitoring and reporting helps the Council meet its statutory obligation to secure best value.
- **3. Corporate Governance** In terms of the Scheme of Administration, monitoring, on a quarterly basis, the levels of capital expenditure incurred against approved budgets within the General and Non-General Fund capital programmes is referred to the Policy and Resources Committee.
- 4. Human Resources N/A
- **5. Equalities** Equality Impact Assessment is not required for financial monitoring.
- **6. Island Communities Impact** Island Communities Impact Assessment is not required for financial monitoring.
- Links to Council Plan The proposals in this report support and contribute to improved outcomes for communities as outlined in the following Council Plan strategic priorities:
   Growing our economy.

	9 .
$\boxtimes$	Growing our economy.
$\boxtimes$	Strengthening our communities.
$\boxtimes$	Developing our Infrastructure.
	Transforming our Council.

8.	<b>Links to Local Outcomes Improvement Plan</b> The proposals in this report support
	and contribute to improved outcomes for communities as outlined in the following
	Local Outcomes Improvement Plan priorities:
	□Cost of Living.
	⊠Sustainable Development.
	□Local Equality.
9.	<b>Environmental and Climate Risk</b> Where resources allow improvement works can

- Environmental and Climate Risk Where resources allow, improvement works can include 'greener' solutions.
- **10. Risk** Improvement of existing assets can help reduce risks associated with these assets.
- **11. Procurement** Any contractual arrangements require to comply with the Financial Regulations and Contract Standing Orders.
- **12. Health and Safety** Well-maintained assets will assist the Council in complying with relevant Health and Safety requirements for both staff and the public.
- 13. Property and Assets Included throughout the report and detailed in the Appendix.
- **14. Information Technology** Up to date IT systems should help reduce risk to the Council.
- 15. Cost of Living N/A

## **List of Background Papers**

None

# **Appendix**

Appendix 1 - Capital Expenditure Outturn as at 31 March 2024.

		Final	ncial Year 20.	23/24	Future	Years		Total Pro	oject Summa	ary
Approved Capital Programme	Project Lead	Spend to 31-Mar £000's	Approved C Budget £000's	Spend	Budget 2024/25 £000's	2025/26	Spend to Date £000's	Project Budget £000's	Estimated Out-turn £000's	Over/(Under Spend £000's
Planning										
Nature Restoration Fund	Roddy Mackay	32	106	(74)	0	0	32	106	106	0
The Council was awarded £106K of funding in 202 parties/other public bodies for nature restoration wawarded by Nature Scot.	-	-						•	-	
Total Planning		32	106	(74)	0	0	32	106	106	0
Development										
Dounby Visitor Infrastructure Hub	Sweyn Johnston	22	746	(724)	257	0	22	1,003	1,003	(
out by external grant funder additional works have from existing budgets. Construction is expected to			•			points. T	his has lec	I to increas	ed costs whi	ch can be me
Total Development		22	746	(724)	257	0	22	1,003	1,003	0
Operational Environmental Services										
Burial Grounds - Mainland Extensions	Lorna Richardson	37	0	37	0	0	1,004	917	1,016	99
All five mainland extensions are complete, togethe St Olafs. Funding for this is available due to under						dditional w	ork remair	ns in relatio	on to the bou	ndary wall at
Burial Grounds - Mainland Major Improvements	Lorna Richardson	20	54	(34)	0	0	116	150	116	(34
The list of major improvements is complete, toget organisations being included.	her with some works wh	hich have aris	en during the	life of the pro	gramme,	as identifi	ed by Com	munity Co	uncils or othe	er
organisations being included.										
Burial Grounds - Island Extensions	Lorna Richardson	0	73	(73)	0	0	427	500	427	(73
	Iditional capacity is now done under the auspice	required in Ves of this prog	Vestray, altho gramme, pend	ugh there is ir ling a bid for a	nsufficient a new bur	budget re	maining in	the progra	amme to com	plete the
Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. Ac works required. However, preparatory work will be will be transferred to the 'Burial Grounds - Mainlan Burial Grounds - Island Major Improvements	Iditional capacity is now done under the auspice d Extensions' project to Lorna Richardson	required in Ves of this progecover the ad	Vestray, altho gramme, pend ditional costs 75	ugh there is ir ling a bid for a which have ar (75)	nsufficient a new bur risen. 0	budget re al ground: 0	maining in s capital pr 25	the progra ogramme.	amme to com	plete the ng underspend
Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. Ac works required. However, preparatory work will be will be transferred to the 'Burial Grounds - Mainlan	Iditional capacity is now done under the auspice d Extensions' project to Lorna Richardson	required in Ves of this progecover the ad	Vestray, altho gramme, pend ditional costs 75	ugh there is ir ling a bid for a which have ar (75)	nsufficient a new bur risen. 0	budget re al ground: 0	maining in s capital pr 25	the progra ogramme.	amme to com	plete the ng underspend
Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. Ac works required. However, preparatory work will be will be transferred to the 'Burial Grounds - Mainlan Burial Grounds - Island Major Improvements All identified works are now complete. Underspending	Iditional capacity is now done under the auspice d Extensions' project to Lorna Richardson will be transferred to the Lorna Richardson	required in Ves of this progocover the ad the 'Burial Gro	Vestray, althor gramme, pend ditional costs 75 unds - Mainla 4,786	ugh there is in ling a bid for a which have a (75) nd Extensions (4,786)	nsufficient a new bur risen. 0 s' project t 9,585	budget re al grounds 0 o cover th 2,835	maining in s capital progression 25 e deficit th	the programme.  100 pere.  17,206	amme to com The remaini 25	iplete the ng underspend (75 (17,206
Burial Grounds - Island Extensions Sanday and Stronsay extensions are complete. Ac works required. However, preparatory work will be will be transferred to the 'Burial Grounds - Mainlan Burial Grounds - Island Major Improvements All identified works are now complete. Underspend	Iditional capacity is now done under the auspice d Extensions' project to Lorna Richardson will be transferred to the Lorna Richardson	required in Ves of this progocover the ad the 'Burial Gro	Vestray, althor gramme, pend ditional costs 75 unds - Mainla 4,786	ugh there is in ling a bid for a which have a (75) nd Extensions (4,786)	nsufficient a new bur risen. 0 s' project t 9,585	budget re al grounds 0 o cover th 2,835	maining in s capital progression 25 e deficit th	the programme.  100 pere.  17,206	amme to com The remaini 25	(75 (17,206

		Fina	ncial Year 2	2023/24	Future	Years		Total Pro	oject Summa	ary
Approved Capital Programma	Drainat Land	Spend to 31-Mar		Over/(Under)	Budget 2024/25	_	-	Project		Over/(Under)
Approved Capital Programme	Project Lead	£000's	Budget £000's	£000's			to Date £000's	Budget £000's	£000's	Spend £000's
Roads										
<u> </u>	Lorna Richardson	369	131	238	0	0			ıl Programme	
Programme of works approved and monitored by Dev monitored under Planning.	elopment and Infras	structure Con	nmittee for 2	023/24. From 2	:024/25, th	nis funding	is called T	ier 1 Activ	e Travel, and	d will be
Roads Asset Replacement Programme	Lorna Richardson	1,059	1,030	29	950	950		Annua	l Programme	;
Programme of works approved and monitored by Dev	elopment and Infras	structure Con	nmittee.						_	
Cursiter Quarry Expansion	Lorna Richardson	74	925	(851)	0	0	1,331	3,732	1,331	(2,401)
Some costs relating to Phase 2 will be incurred in fina	ncial year 2024/25, l	however, Ph	ase 3 of the	Cursiter Quarry	Expansion	n was rem	oved from	the Capit	al Programm	
recommendation by the Policy and Resources Commi	ittee on 18 June 202	24. Future rep	oorts will sho	w a reduced bu	ıdget figui	e to reflec	t this.	·	-	
Coastal Change Adaptation	Lorna Richardson	186	160	26	0	0	186	160	186	26
Light Detection and Radar (LiDAR) survey work comp	leted over period 12	2-15 June 202	23. All surve	y data was han	ded over t	o the Cour	ncil on 27 I	November	2023. Worl	κ is funded by
a Scottish Government grant for coastal change adap	tation, with a contrib	oution from E	conomic Dev	elopment to er	nable an C	orkney wide	e data set	to be colle	ected. Brief fo	r Coastal
Change Adaptation Plan is being developed by Engine	eering with input fror	m Developme	ent & Marine	Planning.						
Salt Storage Facility	Lorna Richardson	275	656	(381)	20	0	275	676	676	0
Contract awarded on 9 May 2023 and full planning ap	proval granted 16 Se	ontombor 20	00 00 00 00 00 00							
1	provargranted to o	eptember zu	23. Construc	ction is ongoing	, with con	crete subsi	ructure ind	cluding wa	lls now comp	lete and steel
erection commenced in July 2024. Expected complet		•		tion is ongoing	, with con	crete subsi	ructure ind	cluding wa	lls now comp	lete and steel
•		•		tion is ongoing		950	1,792	4,568		
erection commenced in July 2024. Expected complet <i>Total Roads</i>		eptember 20	24.							lete and steel (2,375)
erection commenced in July 2024. Expected complet  Total Roads  Transportation	ion and handover Se	1,963	24. <b>2,902</b>	(939)	970	950	1,792	4,568	2,193	
erection commenced in July 2024. Expected complet  Total Roads  Transportation  Electric Vehicle Charging Infrastructure	ion and handover Se	1,963 64	24. 2,902	(939)	<b>970</b>	<b>950</b>			2,193	
erection commenced in July 2024. Expected complet  Total Roads  Transportation	ion and handover Se	1,963 64	24. 2,902	(939)	<b>970</b>	<b>950</b>	1,792	4,568	2,193	
erection commenced in July 2024. Expected complet  Total Roads  Transportation  Electric Vehicle Charging Infrastructure	ion and handover Se	1,963 64	24. 2,902	(939)	970 0 fully grant	<b>950</b>	1,792	4,568	<b>2,193</b> 746	
Transportation Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at 6	Jim Buck 6 No. OIC properties Jim Buck	1,963  64  s. All works o	24.  2,902  0 complete and 1,012	(939) 64 in operation. F	970  0  cully grant	950 0 funded.	<b>1,792</b> 746	<b>4,568</b> 753	<b>2,193</b> 746	(2,375)
erection commenced in July 2024. Expected complet  Total Roads  Transportation  Electric Vehicle Charging Infrastructure  Switched On Fleets - 7 No. chargers now installed at 6  Airfield buildings - Papay and Stronsay	Jim Buck 6 No. OIC properties Jim Buck	1,963  64  s. All works o	24.  2,902  0 complete and 1,012	(939) 64 in operation. F	970  Oully grant  Outo comme	950  0 funded.  0 nce on site	<b>1,792</b> 746	<b>4,568</b> 753 1,012 024.	<b>2,193</b> 746	(2,375) (7)
Transportation  Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at a Airfield buildings - Papay and Stronsay Construction contracts awarded March 2024. Papa W Total Transportation	Jim Buck 6 No. OIC properties Jim Buck	1,963  64 s. All works of works on-sit	24.  2,902  0 complete and 1,012 te July 2024,	(939) 64 in operation. F (988) with Stronsay	970  Oully grant  Outo comme	950  0 funded.  0 nce on site	746 24 August 2	<b>4,568</b> 753 1,012 024.	<b>2,193</b> 746	<b>(2,375)</b> (7)
Transportation Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at Charging Infrastruction and Stronsay Construction contracts awarded March 2024. Papa Warden Total Transportation  Scapa Flow Oil Port	Jim Buck 6 No. OIC properties Jim Buck Vestray commenced	64 s. All works of works on-sit	24.  2,902  0 complete and 1,012 te July 2024, 1,012	(939)  64 in operation. F  (988) with Stronsay  (924)	970  Oully grant  outo comme	950  0 funded.  0 nce on site	746 24 August 2	<b>4,568</b> 753 1,012 024. <b>1,765</b>	2,193 746 1,012	(2,375) (7) 0
Transportation Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at a Airfield buildings - Papay and Stronsay Construction contracts awarded March 2024. Papa W Total Transportation  Scapa Flow Oil Port Minor Improvements	Jim Buck 6 No. OIC properties Jim Buck Vestray commenced Jim Buck	64 s. All works of works on-sit	24.  2,902  0 complete and 1,012 te July 2024,	(939) 64 in operation. F (988) with Stronsay	970  Oully grant  outo comme	950  0 funded.  0 nce on site	746 24 August 2	<b>4,568</b> 753 1,012 024. <b>1,765</b>	<b>2,193</b> 746	(2,375) (7)
Transportation  Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at a Airfield buildings - Papay and Stronsay Construction contracts awarded March 2024. Papa W Total Transportation  Scapa Flow Oil Port Minor Improvements Programme of works approved and monitored by Hari	Jim Buck 6 No. OIC properties Jim Buck Vestray commenced Jim Buck Jim Buck	64 s. All works of works on-sit 88	24.  2,902  0 complete and 1,012 2e July 2024, 1,012	(939)  64 in operation. F  (988) with Stronsay  (924)	970  Oully grant  outo comme	950  0 funded.  0 nce on site	746 24 August 2	4,568 753 1,012 024. 1,765 Annua	2,193 746 1,012 1,758	(2,375) (7) 0
Transportation Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at a Airfield buildings - Papay and Stronsay Construction contracts awarded March 2024. Papa W Total Transportation  Scapa Flow Oil Port Minor Improvements Programme of works approved and monitored by Hark Replacement Tug No 3	Jim Buck 6 No. OIC properties Jim Buck Vestray commenced Jim Buck bour Authority Sub-c	64 s. All works of works on-sit 88 committee.	24.  2,902  0 complete and 1,012 te July 2024, 1,012  280	(939)  64 in operation. F  (988) with Stronsay  (924)  (271)	970  Oully grant  to comme	950  0 funded.  0 nce on site  150	746 24 August 2 770	4,568 753 1,012 024. 1,765 Annua	2,193 746 1,012 1,758 1 Programme	(2,375) (7) (7) (501)
Transportation Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at a Airfield buildings - Papay and Stronsay Construction contracts awarded March 2024. Papa W Total Transportation  Scapa Flow Oil Port Minor Improvements Programme of works approved and monitored by Hark Replacement Tug No 3 Replacement Tug No 3 has been delivered, with reter	Jim Buck 6 No. OIC properties Jim Buck Vestray commenced Jim Buck bour Authority Sub-outhon payment made	1,963  64 s. All works of works on-sit  88  9 committee.  205 in October 2	24.  2,902  0 complete and 1,012 2e July 2024, 1,012  280  706 023. Project	(939)  64 in operation. F  (988) with Stronsay  (924)  (271)  (501) complete. An i	970  Oully grant  to comme  150  undersper	950  0 funded.  0 nce on site  150  d of £501h	746 24 August 2 770	4,568 753 1,012 024. 1,765 Annua	2,193 746 1,012 1,758 1 Programme	(2,375) (7) (7) (501)
Transportation Electric Vehicle Charging Infrastructure Switched On Fleets - 7 No. chargers now installed at a Airfield buildings - Papay and Stronsay Construction contracts awarded March 2024. Papa W Total Transportation  Scapa Flow Oil Port Minor Improvements Programme of works approved and monitored by Hark Replacement Tug No 3	Jim Buck 6 No. OIC properties Jim Buck Vestray commenced Jim Buck bour Authority Sub-outhon payment made	1,963  64 s. All works of works on-sit  88  9 committee.  205 in October 2	24.  2,902  0 complete and 1,012 2e July 2024, 1,012  280  706 023. Project	(939)  64 in operation. F  (988) with Stronsay  (924)  (271)  (501) complete. An i	970  Oully grant  to comme  150  undersper	950  0 funded.  0 nce on site  150  d of £501h	746 24 August 2 770	4,568 753 1,012 024. 1,765 Annua	2,193 746 1,012 1,758 1 Programme	(2,375) (7) (7) (501)

		Fina	ncial Year 2	2023/24	Future	Years		Total Pro	ject Summa	ary
		Spend to	Approved	Over/(Under)	Budget	Budget	Spend	Project	Estimated	Over/(Under)
Approved Capital Programme	Project Lead	31-Mar	Budget	Spend	2024/25	2025/26	to Date	Budget	Out-turn	Spend
	_	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Miscellaneous Piers										
Minor Improvements	Jim Buck	203	991	(788)	300	300		Annua	l Programme	;
Programme of works approved and monitored by F	larbour Authority Sub-	committee.								
Low Carbon Transport and Active Travel Hub	Jim Buck	3	0	3	0	0	1,083	1,026	1,083	57
Project is complete.										
Hatston Pier Road Reconstruction	Jim Buck	0	295	(295)	0	0	65	360	65	(295)
Hatston Access Road Repair Phase 2 and 3 comp	ete. The remaining ma	arshalling are	a and lightir	g upgrades as	part of the	e Hatston F	Pier Road	Reconstruc	ction project	was removed
from the Capital Programme following a recommer	dation by the Policy ar	nd Resources	Committee	on the 18 June	2024.					
Kirkwall Pier Water Break Tank System	Jim Buck	131	195	(64)	0	0	136	275	275	0
Contract has been awarded on design and build ba	sis. Design now comp	ete. Major ite	ems of plant	and equipment	on order.	Civil work	s complete	e. Mechani	cal and engir	neering fit out
expected in August.										
Reclamation at Hatston Pier - Ph 1	Jim Buck	18	7,015	(6,997)	686	0	110	7,793	7,793	0
Awaiting consents from OIC Planning and the Mari stage of procurement complete.	ne Department (former	ly Marine Sc	otland), with	a decision due	by Q4 20	24. Tende	er docume	nts prepare	ed ready for i	ssue. SPD
Harbour Property General	Jim Buck	168	0	168	0	0	673	0	673	673
Strategic purchase funded by Harbours income .To	tal Project Summary fi	gure includes	s historic pur	chases relating	to variou	s purchase	s/projects	over time.		
Total Miscellaneous Piers		523	8,496	(7,973)	986	300	2,067	9,454	9,889	435

		Fin	ancial Year 20	023/24	Future	Years		Total Pr	oject Summa	ary
Approved Capital Programme	Project Lead	Spend to 31-Mar £000's	Approved Budget £000's	Over/(Under) Spend £000's	Budget 2024/25 £000's	Budget 2025/26 £000's	Spend to Date £000's	Project Budget £000's	Estimated Out-turn £000's	Over/(Under) Spend £000's
Other Housing						8				
Housing Loans	Frances Troup	501	585	(84)	585	585		Annua	al Programme	
Due to the nature of the programme, spend against the an	nnual programme will be so	lely depende	nt on the numb	per of loan reque	sts receive	d and subs	sequently a	approved o	r not.	
Soulisquoy OH infrastructure	Frances Troup	6	2,001	(1,995)	226	0	35	2,256	0	(2,256)
The Soulisquoy Infrastructure project was removed from the incurred to date to be discharged to revenue.	he Capital Programme follo	owing a recon	nmendation by	the Policy and F	Resources	Committee	on 18 Jur	ne 2024, wi	th capital exp	enditure
Total Other Housing		507	2,586	(2,079)	811	585	35	2,256	0	(2,256)
Outrook College										
Orkney College	ICropos Trous	201	0.1	20 l		٥	445	115	445	0
Orkney College Property, Plant and Vehicles Purchase of 4x4 Pick-up, to be funded by a contribution fro	Frances Troup	32	0	32	0	0	415	415	415	0
Purchase of 4x4 Pick-up, to be funded by a contribution in	om College revenues.									
Total Orkney College		32	0	32	0	0	415	415	415	0
			-	_						_
Housing Revenue Account										
Carness	Frances Troup	57	0	57	0	0 planning	4,818	4,736	4,818	82
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The	ed. The overspend is a res le project also fell during C	ult of a chang OVID-19 rest	e in the progra	amming of the pr ng further ineffici	-		restrictions ancing and	s. The work d restriction	s had to be p is on site.	_
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive	ed. The overspend is a res e project also fell during C Frances Troup	ult of a chang OVID-19 rest 413	e in the progra rictions, creations	amming of the pr ng further ineffici (301)	ences with	social dist	restrictions ancing and 454	s. The work d restriction 755	ks had to be p as on site. 755	hased leading 0
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The	ed. The overspend is a res e project also fell during C Frances Troup	ult of a chang OVID-19 rest 413	e in the progra rictions, creations	amming of the pr ng further ineffici (301)	ences with	social dist	restrictions ancing and 454	s. The work d restriction 755	ks had to be p as on site. 755	hased leading 0
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence	ed. The overspend is a res e project also fell during C Frances Troup	ult of a chang OVID-19 rest 413	e in the progra rictions, creations	amming of the pr ng further ineffici (301)	ences with	social dist	restrictions ancing and 454	s. The work d restriction 755	ks had to be p as on site. 755	hased leading 0
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.	ed. The overspend is a restle project also fell during C  Frances Troup  ement conditions. These pr	ult of a chang OVID-19 rest 413 e-commence	e in the progratictions, creating 714 ment condition	amming of the pr ng further ineffici (301) ns have been me	ences with  0 t and appro	social dist	restrictions ancing and 454 vorks com	s. The work d restriction 755 menced on	s had to be p is on site.  755 -site and prac	hased leading  0 tical completion
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.	ed. The overspend is a restle project also fell during C  Frances Troup  ement conditions. These pr	ult of a chang OVID-19 rest 413 e-commence	e in the progratictions, creating 714 ment condition	amming of the pr ng further ineffici (301) ns have been me	ences with  0 t and appro	social dist	restrictions ancing and 454 vorks com	s. The work d restriction 755 menced on	s had to be p is on site.  755 -site and prac	hased leading  0 tical completion  (40)
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.  Design and Build	ed. The overspend is a respect also fell during C  Frances Troupement conditions. These pr  Frances Troup  Frances Troup	ult of a chang OVID-19 rest 413 e-commence 0	e in the progratictions, creating 714 ment condition 0	amming of the prong further inefficing (301) as have been me (2,222)	ences with  0 t and appro  0  1,145	social distribution of the social distribution o	restrictions ancing and 454 vorks community 1,060	755 menced on	rs had to be possible.  755 -site and prace  1,060	hased leading  0 tical completion  (40)
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.  Design and Build After two failed procurement exercises, the HRA Design a	ed. The overspend is a respect also fell during C  Frances Troup  ement conditions. These precedent frances Troup  Frances Troup  Frances Troup  and Build project was remo	ult of a chang OVID-19 rest 413 e-commence 0	e in the progratictions, creating 714 ment condition 0	amming of the prong further inefficing (301) as have been me (2,222)	ences with  0 t and appro  0  1,145	social distribution of the social distribution o	restrictions ancing and 454 vorks community 1,060	755 menced on	rs had to be possible.  755 -site and prace  1,060	hased leading  0 tical completion  (40)
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson	ed. The overspend is a respect also fell during C  Frances Troup  ement conditions. These precedent frances Troup  Frances Troup  Frances Troup  and Build project was remo	ult of a chang OVID-19 rest 413 e-commence 0	e in the progratictions, creating 714 ment condition 0	amming of the prong further inefficing (301) as have been me (2,222)	ences with  0 t and appro  0  1,145	social distribution of the social distribution o	restrictions ancing and 454 vorks community 1,060	755 menced on	rs had to be possible.  755 -site and prace  1,060	hased leading  0 tical completion  (40)
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.  Design and Build After two failed procurement exercises, the HRA Design a 2024. Any capital expenditure to date will be discharged to	Frances Troup Ind Build project was remonance revenue. Frances Troup	ult of a chang OVID-19 rest  413 e-commence  0  22 ved from the commence  1,878	e in the progratictions, creating 714 ment condition 0 2,244 capital program 2,347	(301) amming of the pring further inefficing (301) as have been me (2,222) amme following a (469)	ences with  0 t and appro  1,145 recommend	social distributed of the social distributed	restrictions ancing and 454 vorks community 1,060 33 ne Policy a	755 menced on 3,400 nd Resource 2,882	rs had to be possible.  755 -site and pract  1,060  ces committed  2,882	0 tical completion (40) con 18 June 0
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.  Design and Build After two failed procurement exercises, the HRA Design a 2024. Any capital expenditure to date will be discharged to Carness Phase 2 Following procurement, the project was over budget, howe	Frances Troup Ind Build project was remonance revenue. Frances Troup	ult of a chang OVID-19 rest  413 e-commence  0  22 ved from the commence  1,878	e in the progratictions, creating 714 ment condition 0 2,244 capital program 2,347	(301) amming of the pring further inefficing (301) as have been me (2,222) amme following a (469)	ences with  0 t and appro  1,145 recommend	social distributed of the social distributed	restrictions ancing and 454 vorks community 1,060 33 ne Policy a	755 menced on 3,400 nd Resource 2,882	rs had to be possible.  755 -site and pract  1,060  ces committed  2,882	0 tical completion (40) con 18 June 0
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.  Design and Build After two failed procurement exercises, the HRA Design a 2024. Any capital expenditure to date will be discharged to Carness Phase 2 Following procurement, the project was over budget, however to Housing in July 2024.	Frances Troup  Frances Troup  Frances Troup  Frances Troup  Frances Troup  Ind Build project was remonant evenue.  Frances Troup  Frances Troup	ult of a chang OVID-19 rest  413 e-commence  0  22 ved from the of  1,878 ng was receiv	e in the progratictions, creating 714 ment condition 0 2,244 capital program 2,347 ed from the Science 1,850	(301)  (301)  (301)  Is have been me  (2,222)  Inme following a  (469)  cottish Governme	ences with  0 t and appro  1,145 recommend  0 ent that allo	social distance of the	restrictions ancing and 454 vorks community and 454 vo	3,400 nd Resource 2,882 roceed. Wo	755 -site and prace 1,060 ces committee 2,882 orks complete	0 tical completion (40) con 18 June 0 and handed (2,071)
Carness Project now complete with final retention due to be release to delays and inefficiences in the ordering of materials. The Moar Drive Planning approval award in May 2023 with pre-commence in September 2024.  Garson Project now complete with final retention released.  Design and Build After two failed procurement exercises, the HRA Design a 2024. Any capital expenditure to date will be discharged to Carness Phase 2 Following procurement, the project was over budget, howe over to Housing in July 2024.  Soulisquoy HRA infrastructure Due to a loss of funding, the Soulisquoy Infrastructure project.	Frances Troup  Frances Troup  Frances Troup  Frances Troup  Frances Troup  Ind Build project was remonant evenue.  Frances Troup  Frances Troup	ult of a chang OVID-19 rest  413 e-commence  0  22 ved from the of  1,878 ng was receiv	e in the progratictions, creating 714 ment condition 0 2,244 capital program 2,347 ed from the Science 1,850	(301)  (301)  (301)  Is have been me  (2,222)  Inme following a  (469)  cottish Governme	ences with  0 t and appro  1,145 recommend  0 ent that allo	social distance of the	restrictions ancing and 454 vorks community and 454 vo	3,400 nd Resource 2,882 roceed. Wo	755 -site and prace 1,060 ces committee 2,882 orks complete e on 18 June	0 tical completion (40) con 18 June 0 and handed (2,071)

		Fin	ancial Year 2	023/24	Future	Years		Total Pr	oject Summa	ary
		Spend to	Approved	Over/(Under)	Budget	Budget	Spend	Project	Estimated	Over/(Under)
Approved Capital Programme	Project Lead	31-Mar	Budget	Spend		2025/26	to Date	Budget	Out-turn	Spend
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Education										
Extension to St Andrew's School	Dotor Diamond	888	471	417	0	0	4,741	4,324	4,795	471
Phase 1 construction completed in June 2023, with Phase 2 re	Peter Diamond					-	,		,	
October 2024. Due to a delay in project completion, an extens		_						-		
Education Properties General	Peter Diamond	591	0	591	0	0	2,082	1,491	2,082	591
Works to re-surface all weather pitches complete, funded fron					<u> </u>	U <u>l</u>	2,002	1,491	2,002	591
New Kirkwall Nursery	Peter Diamond	962	2,828	(1,866)	260	0	1,024	3,150	3,150	0
Work commenced on-site in June 2023 with final completion $\epsilon$			2,020	(1,000)	200	<u> </u>	1,024	3,130	3,130	0
	<u> </u>						-			
School Kitchen Improvements	Frances Troup	256	239	17	0	0	262	245	262	17
Funding was received in 2022/23 from the Scottish Governme	ent in relation to Free S	School Meals I	Expansion, to	fund upgrades to	school kite	chens. All	works com	pleted by M	lay 2024.	
Total Education		2,697	3,538	(841)	260	0	8,109	9,210	10,289	1,079
Leisure & Cultural										
	Frances Troup	194	209	(15)	0	0	4,689	4,699	4,699	0
Refurb. improve Scapa Flow Visitor Centre and Museum		194	209	(15)	0	0	4,689	4,699	4,699	0
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final	l retentions released.		<u>'</u>	χ /.					· •	0 xpenditures are
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext	l retentions released. ternal funding commitn		<u>'</u>	χ /.					· •	0 xpenditures are
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final	l retentions released. ternal funding commitn project.		<u>'</u>	χ /.					· •	0 xpenditures are
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire	l retentions released. ternal funding commitn project.		<u>'</u>	χ /.					· •	xpenditures are
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv	I retentions released. ternal funding commitn project. red budget. Frances Troup	nents will be c	completed by t	he end of 2024/2 290	5. These fi	nal remain	ing fundin	g-related ac	ctivities and e	
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded fron	I retentions released. ternal funding commitn project. red budget. Frances Troup	nents will be c	completed by t	he end of 2024/2 290	5. These fi	nal remain	ing fundin	g-related ac	ctivities and e	
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General	I retentions released. ternal funding commitn project. red budget. Frances Troup n the Schools Investme	nents will be o	ompleted by to 0   0   ne Lifecycle Ft	he end of 2024/2 290 und. (12)	5. These fi	nal remain	ing funding	g-related ad	673	673 (12)
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors	retentions released. ternal funding commitment project. red budget. Frances Troup the Schools Investment frances Troup read retention released.	nents will be on the provision	ompleted by to 0   0   ne Lifecycle Ft	he end of 2024/2 290 und. (12)	5. These fi	nal remain	ing funding	g-related ad	673	673 (12)
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded fron St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir	retentions released. ternal funding commitment project. red budget. Frances Troup the Schools Investment frances Troup read retention released.	nents will be on the provision	ompleted by to 0   0   ne Lifecycle Ft	he end of 2024/2 290 und. (12)	5. These fi	nal remain	ing funding	g-related ad	673	673 (12)
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park	retentions released. ternal funding commitment project. red budget. Frances Troup the Schools Investment frances Troup hal retention released. hmittee on the 18 June Frances Troup	290 ent Programm 0 The provision 2024.	ompleted by to 0 of an access	the end of 2024/2 290 und. (12) ble access ramp	0 element of	nal remain  0  0 f this project	673 244 ct was rem	g-related ac 0 256 noved from	673 244 the capital pro	673 (12) ogramme
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park Project now complete with final retention still to be released.	retentions released. ternal funding commitmeroject. red budget. Frances Troup the Schools Investment Frances Troup hal retention released. mittee on the 18 June Frances Troup Outstanding snagging	290 ent Programm 0 The provision 2024. 6 items still to b	ompleted by to 0   0   12   12   of an access   74   e resolved with	the end of 2024/2 290 und. (12) ble access ramp (68) th the contractor	0 element of	nal remain  0  0 f this project	673 244 ct was rem 681 se.	g-related ac 0 256 noved from	673 244 the capital pro	673 (12) ogramme (59)
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park Project now complete with final retention still to be released. Ones Campsite	retentions released. ternal funding commitmeroject. red budget. Frances Troup the Schools Investment Frances Troup that retention released. The second of the 18 June The seco	290 ent Programm 0 The provision 2024. 6 items still to b	ompleted by to the Lifecycle Fundamental 12 of an access 74 eresolved with 81	the end of 2024/2 290 Lind. (12) ble access ramp (68) th the contractor l	0 element of 0 oefore rete	nal remain  0  0 f this projection	673 244 ct was rem 681 se.	g-related accomplete a	244 the capital pro	(12) ogramme (59)
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources compandate East Play Park Project now complete with final retention still to be released. Oness Campsite Works to the existing campsite building and grounds were considered.	retentions released. ternal funding commitme project. red budget.  Frances Troup the Schools Investment Frances Troup that retention released. Inmittee on the 18 June Frances Troup Outstanding snagging in the project of the project	290 ent Programm 0 The provision 2024. 6 items still to b	ompleted by to the Lifecycle Fundamental State of an access to the Poince of acce	the end of 2024/2 290 290 290 290 290 290 290 290 290 29	0 element of operate o	nal remain  0  0 f this project  ntion relea  0 vear to allo	673  244  ct was rem  681  se.  463  w for SEP	g-related ac 0 256 noved from 749 357 A approval,	244 the capital pro 690  466 and for Scott	(12) ogramme (59)  109 ish Water time
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com	retentions released. ternal funding commitmeroject. red budget. Frances Troup In the Schools Investment Frances Troup In all retention released. Inmittee on the 18 June Indicate Troup Outstanding snagging Indicate Troup Indicate Tr	290 ent Programm 0 The provision 2024. 6 items still to b 131 owever, the sewas re-design	ompleted by to the Lifecycle Function of an access of an access to the resolved with the last to connect the connect to connect to connect the last	tion works were at to the mains several and the contractor of the contra	0 element of 0 oefore rete	nal remain  0  0 f this projection ntion relea  vear to alloork in Stror	673  244 ct was rem 681 se. 463 w for SEP	g-related ac 0 256 loved from 749 357 A approval, a new pur	244 the capital pro 690  466 and for Scott	(12) ogramme (59)  109 ish Water time
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required ext currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park Project now complete with final retention still to be released.  Ness Campsite Works to the existing campsite building and grounds were cor to undertake their Drainage Impact Assessment. Following th	retentions released. ternal funding commitmer project. red budget. Frances Troup In the Schools Investment frances Troup In all retention released. Inmittee on the 18 June Indicate the Indicate frances Troup Outstanding snagging in Frances Troup In all retention released. In all retention r	290 ent Programm 0 The provision 2024. 6 items still to b 131 owever, the se was re-design d budgeted for	ompleted by to the Lifecycle Function 12 of an access 74 eresolved with 81 ewage connector. Retention	tion works were at to the mains several and the contractor of the contra	0 element of 0 element of 0 delayed a ywage netwo	nal remain  0  0 f this project  ntion relea  vear to allo ork in Stron	673  244 ct was rem  681 se.  463 w for SEP nness, via	g-related ac 0 256 loved from 749 357 A approval, a new pums period.	244 the capital pro 690  466 and for Scott	(12) ogramme (59)  109 ish Water time
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required exicurrently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park Project now complete with final retention still to be released. Oness Campsite Works to the existing campsite building and grounds were cor to undertake their Drainage Impact Assessment. Following th specification and works involved were considerably greater the Playpark Renewals	retentions released. ternal funding commitment project. red budget.  Frances Troup The Schools Investment frances Troup The Indian retention released. The Indian released frances Troup The Indian retention states on the 18 June The Indian released frances Troup The Indian retention retention retention retention retention retenti	290 ent Programm 0 The provision 2024. 6 items still to b 131 owever, the se was re-design and budgeted for 50	ompleted by to the Lifecycle Function 12 of an access 74 eresolved with the wage connected to co	the end of 2024/2  290  290  Ind.  (12)  ble access ramp  (68)  th the contractor of the mains several to the mains several to be released Application (1)	0 element of odelayed a ywage networil 2025 fo	nal remain  0  0 f this project  ntion relea  vear to allo ork in Stron llowing end	673  244  ct was rem  681  se.  463  w for SEP nness, via d of defects	g-related ac 0 256 oved from 749 357 A approval, a new pums period.	244 the capital pro 690  466 and for Scott	(12) ogramme (59)  109 ish Water time r. The
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required exi currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded fron St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park Project now complete with final retention still to be released. On Ness Campsite Works to the existing campsite building and grounds were cor to undertake their Drainage Impact Assessment. Following th specification and works involved were considerably greater the Playpark Renewals This work is 100% funded with grant allocated to OIC, as part	retentions released. ternal funding commitment project. red budget.  Frances Troup The Schools Investment frances Troup The Indian retention released. The Indian released frances Troup The Indian retention states on the 18 June The Indian released frances Troup The Indian retention retention retention retention retention retenti	290 ent Programm 0 The provision 2024. 6 items still to b 131 owever, the se was re-design and budgeted for 50	ompleted by to the Lifecycle Function 12 of an access 74 eresolved with the wage connected to co	the end of 2024/2  290  290  Ind.  (12)  ble access ramp  (68)  th the contractor of the mains several to the mains several to be released Application (1)	0 element of odelayed a ywage networil 2025 fo	nal remain  0  0 f this project  ntion relea  vear to allo ork in Stron llowing end	673  244  ct was rem  681  se.  463  w for SEP nness, via d of defects	g-related ac 0 256 oved from 749 357 A approval, a new pums period.	244 the capital pro 690  466 and for Scott	(12) ogramme (59)  109 ish Water time r. The
Refurb. improve Scapa Flow Visitor Centre and Museum Construction and exhibition related works completed with final Remaining project expenditure to conclude all the required exi- currently being expedited to allow full completion of the entire The entire project is forecast to be in-line with the total approv Leisure Properties General Works to re-surface all weather pitches complete, funded from St Magnus Cathedral Doors Works on the Cathedral doors vestibule are completed and fir following a recommendation by the Policy and Resources com Papdale East Play Park Project now complete with final retention still to be released. One Ness Campsite Works to the existing campsite building and grounds were cor to undertake their Drainage Impact Assessment. Following th specification and works involved were considerably greater the	retentions released. ternal funding commitment project. red budget.  Frances Troup The Schools Investment frances Troup The Indian retention released. The Indian released frances Troup The Indian retention states on the 18 June The Indian released frances Troup The Indian retention retention retention retention retention retenti	290 ent Programm 0 The provision 2024. 6 items still to b 131 owever, the se was re-design and budgeted for 50	ompleted by to the Lifecycle Function 12 of an access 74 eresolved with the wage connected to co	the end of 2024/2  290  290  Ind.  (12)  ble access ramp  (68)  th the contractor of the mains several to the mains several to be released Application (1)	0 element of odelayed a ywage networil 2025 fo	nal remain  0  0 f this project  ntion relea  vear to allo ork in Stron llowing end	673  244  ct was rem  681  se.  463  w for SEP nness, via d of defects	g-related ac 0 256 oved from 749 357 A approval, a new pums period.	244 the capital pro 690  466 and for Scott	(12) ogramme (59)  109 ish Water time r. The

		Fina	ancial Year 20	023/24	Future	Years		Total Pr	oject Summ	ary
		Spend to	Approved	Over/(Under)	Budget	Budget	Spend	Project	Estimated	Over/(Under)
Approved Capital Programme	Project Lead	31-Mar	Budget	Spend	2024/25	2025/26	to Date	Budget	Out-turn	Spend
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Social Care										
New Care Facility, Kirkwall	Stephen Brown	5,251	8,784	(3,533)	1,625	0	8,961	14,119	14,119	0
Works on-site are progressing with a	n anticipated comp	letion date Ma	ay 2025, which	n is beyond the o	riginal com	pletion dat	te of June	2024 due t	o additional v	vorks forming
the new entrance and haul road off G	Blaitness Road, alor	ng with delays	with the new	water main and	street lighti	ng at the e	entrance. F	Further dela	ays encounte	red in finalising
design details in co-ordination with th	ne stage 2 Building	Warrant appli	cation.							
Total Social Care		5,251	8,784	(3,533)	1,625	0	8,961	14,119	14,119	0

		Fin	ancial Year 2	2023/24	Future	Years		Total Pr	oject Summ	ary
		Spend to	Approved	Over/(Under)	Budget	Budget	Spend	Project	Estimated	Over/(Under)
Approved Capital Programme	Project Lead	31-Mar	Budget	Spend	2024/25	2025/26	to Date	Budget	Out-turn	Spend
		£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's	£000's
Central Administration and Asset Replacement										
IT replacement programme	Kenny Macpherson	866	876	(10)	420	420		Annua	al Programme	•
Programme of works approved and monitored by Asset Mana	agement Sub-committee	-		_		_				
Plant & Vehicle Replacement	Lorna Richardson	1,531	1,557	(26)	1,200	1,200		Annua	al Programme	9
Programme of works approved and monitored by Asset Mana	agement Sub-committee	-								
Alterations to Garden House, Kirkwall	Kenny Macpherson	31	521	(490)	0	0	490	980	0	(980)
Scottish Water Vesting works, which are ultimitaly funded by	Kenny Macpherson	3	0	t the infrastructu	0	0	230	240	240	0
						0	230	240	240	0
Scottish Water Vesting						0 <b>1,620</b>	230 <b>720</b>	240 <b>1,220</b>	240 240	(980)
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a		Vater when the	ney fully adop	t the infrastructu	re.	<u> </u>				( <b>980</b> )
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a  Total Central Administration and Asset Replacement		Vater when the	ney fully adop	t the infrastructu	re.	<u> </u>		1,220		
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a  Total Central Administration and Asset Replacement  Corporate Property Improvements	receipt from Scottish V	2,431 953	ney fully adop	t the infrastructu	re. 1,620	1,620		1,220	240	`
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a  Total Central Administration and Asset Replacement  Corporate Property Improvements Corporate Improvement Programme Programme of works approved and monitored by Asset Mana SRF Property Maintenance	Kenny Macpherson  General Sub-committee  Kenny Macpherson	953	ney fully adop	t the infrastructu	re. 1,620	1,620		<b>1,220</b> Annua	240	)
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a  Total Central Administration and Asset Replacement  Corporate Property Improvements Corporate Improvement Programme Programme of works approved and monitored by Asset Management	Kenny Macpherson  General Sub-committee  Kenny Macpherson	953	2,954 1,146	t the infrastructu (523)	1,620	<b>1,620</b>		<b>1,220</b> Annua	<b>240</b> al Programme	)
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a  Total Central Administration and Asset Replacement  Corporate Property Improvements Corporate Improvement Programme Programme of works approved and monitored by Asset Mana SRF Property Maintenance	Kenny Macpherson  General Sub-committee  Kenny Macpherson	953	2,954 1,146	t the infrastructu (523)	1,620	<b>1,620</b>		<b>1,220</b> Annua	<b>240</b> al Programme	)
Scottish Water Vesting Scottish Water vesting works, which are ultimitely funded by a  Total Central Administration and Asset Replacement  Corporate Property Improvements Corporate Improvement Programme Programme of works approved and monitored by Asset Mana SRF Property Maintenance Programme of works approved and monitored by Asset Mana	Kenny Macpherson agement Sub-committee Kenny Macpherson agement Sub-committee Kenny Macpherson agement Sub-committee	953 953 45 402	1,146	(193) (74)	1,351 119	1,620 1,351 119	<b>720</b>	1,220 Annua Annua	240 al Programme	)

Approved Capital Programme Service Summary					
Conoral Fund Cummons					
General Fund Summary Other Housing					
Social Care					
Education					
Leisure and Cultural					
Planning					
Development					
Roads					
Transportation					
Operational Environmental Services					
Central Administration and Asset Replacement					
Corporate Property Improvements					
Non-General Fund Summary					
Housing Revenue Account					
Orkney College					
Scapa Flow Oil Port					
Miscellaneous Piers					
Strategic Reserve Fund					
Total Capital Programme					

Financial Year 2023/24			Future Years	
Actual	Annual	Over/(Under)	Budget	Budget
Spend	Budget	Spend	2024/25	2025/26
£000's	£000's	£000's		£000's
507	0.500	(0.070)	044	<b>505</b>
507	2,586	(2,079)	811	585
5,251	8,784	(3,533)	1,625	0
2,697	3,538	(841)	260	0
671	427	244	77	128
32	106	(74)	0	0
22	746	(724)	257	0
1,963	2,902	(939)	970	950
88	1,012	(924)	0	0
57	4,988	(4,931)	9,585	2,835
2,431	2,954	(523)	1,620	1,620
953	1,146	(193)	1,351	1,351
14,672	29,189	(14,517)	16,556	7,469
2,399	7,155	(4,756)	1,346	0
32	0	32	0	0
214	986	(772)	150	150
523	8,496	(7,973)	986	300
447	119	328	119	119
3,615	16,756	(13,141)	2,601	569
·	·	, ,	·	
18,287	45,945	(27,658)	19,157	8,038

Total Project Summary							
Spend	Project	Estimated	Over/(Under)				
to Date	Total	Out-turn	Spend				
£000's	£000's	£000's	£000's				
Annual Programme							
8,961	14,119	14,119	0				
8,109	9,210	10,289	1,079				
6,826	6,343	7,054	711				
32	106	106	0				
22	1,003	1,003	0				
1,792	4,568	2,193	(2,375)				
770	1,765	1,758	(7)				
1,572	18,873	1,584	(17,289)				
720	1,220	240	(980)				
Annual Programme							
28,804	57,207	38,346	(18,861)				
8,827	14,944	9,515	(5,429)				
415	415	415	0				
7,072	7,565	7,072	(493)				
2,067	9,454	9,889	435				
Annual Programme							
18,381	32,378	26,891	(5,487)				
47,185	89,585	65,237	(24,348)				